HOLLANDSE KUST NOORD WIND PARK Project
PROGRESS MEASUREMENT SYSTEM

ROSETTI MARINO

				PERIOD VALUES						CURRENT CUMULATIVES						
ACTIVITYID	ACTIVITY NAME	BUDGETED VALUE	CURRENT ESTIMATE AT COMPLETION	PLANNED PROGRESS	PLANNED VALUE PERIOD	ACTUAL PHYSICAL PROGRESS	EARNED VALUE	ACTUAL VALUE	PLANNED PREVIOUS WEEK	EARLY PLANNED PROGRESS %	PLANNED EARLY VALUE	PLANNED LATE PROGRESS	PLANNED FOR NEXT WEEK	ACTUAL PROGRESS	EARNED VALUE	ACTUAL VALUE
	OVERALL PHYSICAL PROGRESS	1409495	1409495	0.77%	30505	1.64%	33159.88	33159.88	64.64%	66.43%	1196116	48.74%	67.56%	58.58%	1035502.48	1035502.48
	PROJECT MANAGEMENT	30000	30000	1.08%	309	1.03%	308.80	308.80	60.41%	61.43%	18430	58.19%	62.26%	61.43%	18430.40	18430.40
	PROJECT MANAGEMENT	10000	10000	1.08%	108	1.08%	108.04	108.04	64.56%	65.64%	6564	65.21%	66.51%	65.64%	6564.32	6564.32
	SERVICES to COMPANY	10000	10000	1.07%	107	1.07%	106.97	106.97	64.49%	65.56%	6556	57.00%	66.41%	65.56%	6555.76	6555.76
	FINANCIAL GUARANTEES	10000	10000	0.94%	94	0.94%	93.79	93.79	52.17%	53.10%	5310	52.35%	53.85%	53.10%	5310.32	5310.32
	ENGINEERING	101017	101017	1.06%	1075	1.19%	1204.55	1204.55	88.33%	89.39%	90300	75.30%	90.69%	84.03%	84881.64	84881.64
	DETAIL ENGINEERING	65263	65263	0.34%	221	1.37%	895.20	895.20	95.89%	96.23%	62803	87.77%	97.17%	91.37%	59629.60	59629.60
	GENERAL ENGINEERING	674	674	2.92%	20	0.00%	0.00	0.00	75.92%	78.84%	531	80.50%	81.37%	52.05%	350.80	350.80
	MAINTENANCE ENGINEERING	580	580	0.00%	0	0.00%	0.00	0.00	45.24%	45.24%	262	22.76%	58.90%	0.00%	0.00	0.00
	MATERIALS ENGINEERING	300	300	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	300	100.00%	100.00%	100.00%	300.00	300.00
	PROCESS ENGINEERING	3280	3280	0.00%	0	0.00%	0.00	0.00	95.12%	95.12%	3120	95.12%	95.12%	95.12%	3120.00	3120.00
	STRUCTURAL ENGINEERING	6685	6685	1.08%	72	0.00%	0.00	0.00	94.82%	95.90%	6411	82.66%	96.27%	75.00%	5013.80	5013.80
	PIPING ENGINEERING	8980	8980	0.50%	45	0.29%	25.60	25.60	96.54%	97.04%	8714	83.71%	97.33%	89.95%	8077.60	8077.60
	MECHANICAL ENGINEERING	3060	3060	0.00%	0	0.84%	25.60	25.60	100.00%	100.00%	3060	95.71%	100.00%	96.55%	2954.40	2954.40
	ELECTRICAL ENGINEERING	25230	25230	0.00%	0	0.26%	66.40	66.40	99.87%	99.87%	25197	97.00%	99.87%	99.49%	25101.00	25101.00
	INSTRUMENTATION ENGINEERING	7524	7524	0.13%	10	5.87%	441.60	441.60	92.96%	93.09%	7004	79.17%	95.02%	91.79%	6906.40	6906.40
	TELCOMM ENGINEERING	820	820	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	820	100.00%	100.00%	100.00%	820.00	820.00
	ARCHITECTURAL ENGINEERING	1330	1330	0.00%	0	0.60%	8.00	8.00	90.98%	90.98%	1210	90.98%	92.06%	96.99%	1290.00	1290.00
	SAFETY ENGINEERING	6800	6800	1.09%	74	4.82%	328.00	328.00	89.69%	90.78%	6173	69.89%	95.25%	83.76%	5695.60	5695.60
	ENGINEERING FOLLOW-UP	10900	10900	1.74%	190	1.06%	115.15	115.15	93.35%	95.10%	10366	65.46%	96.23%	84.23%	9180.96	9180.96
	ENGINEERING SUPPORT DURING FABRICATION / CONSTRUCTION ENGINEERING	19177	19177	2.91%	558	0.85%	162.60	162.60	79.58%	82.49%	15818	55.21%	84.85%	79.72%	15287.07	15287.07
	ENGINEERING LOAD-OUT, TRANSPORT & INSTALLATION	2720	2720	3.88%	106	1.16%	31.60	31.60	44.38%	48.27%	1313	39.03%	52.81%	28.82%	784.00	784.00
	AS-BUILT DOCUMENTATION	2957	2957	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0	0.00%	0.00%	0.00%	0.00	0.00
	PROCUREMENT	1000266	1000266	0.00%	19655	2.70%	27000.20	27000.20	88.38%	90.35%	903734	62.60%	91.23%	77.98%	779961.89	779961.89
	EQUIPMENT	635574	635574	2.99%	18991	3.40%	21640.27	21640.27	84.09%	87.08%	553455	55.75%	88.41%	72.03%	457811.00	457811.00
	H2 Storage Vessel	126736	126736	3.33%	4224.49	0.00%	0.00	0.00	86.67%	90.00%	114062.00	35.00%	90.00%	67.50%	85547.00	85547.00
	Hydrogen Vent KO Drum	1651	1651	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1651.00	35.01%	100.00%	100.00%	1651.00	1651.00
	Electro-Chlorination Unit	14079	14079	33.33%	4692.73	0.00%	0.00	0.00	37.62%	70.95%	9989.44	35.00%	90.00%	35.00%	4928.00	4928.00
	Desalination Unit (SWRO)	8876	8876	33.77%	2997.11	0.00%	0.00	0.00	36.93%	70.70%	6275.37	35.00%	90.00%	35.00%	3107.00	3107.00
	Ultra Filtration Unit	3070	3070	33.32%	1023.03	0.00%	0.00	0.00	37.63%	70.96%	2178.41	35.02%	90.00%	35.02%	1075.00	1075.00
	UV Water Filter	149	149	32.95%	49.09	0.00%	0.00	0.00	38.16%	71.11%	105.95	35.57%	89.93%	35.57%	53.00	53.00
	Sea Water Coarse Filter Package	6429	6429	33.32%	2142.42	0.00%	0.00	0.00	37.63%	70.96%	4561.75	35.01%	90.00%	35.01%	2251.00	2251.00
	Fresh Water Pump	507	507	33.23%	168.48	0.00%	0.00	0.00	37.72%	70.95%	359.72	35.11%	89.94%	35.11%	178.00	178.00
	Filtered Seawater Tank	1080	1080	33.33%	360.00	0.00%	0.00	0.00	37.62%	70.95%	766.29	35.00%	90.00%	35.00%	378.00	378.00
	Fresh Water Tank	571	571	33.33%	190.30	0.00%	0.00	0.00	37.64%	70.97%	405.25	35.03%	90.02%	35.03%	200.00	200.00
	Transformer Main 66/6.6kV	51311	51311	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	51311.00	100.00%	100.00%	100.00%	51311.00	51311.00
	Transformer Aux. 6.6/0.4kV	12260	12260	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	12260.00	100.00%	100.00%	100.00%	12260.00	12260.00
	Transformer 0,4/6,6kV 630kVA	5577	5577	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	5577.00	100.00%	100.00%	100.00%	5577.00	5577.00
	Neutral earthing resistor	946	946	0.00%	0.00	0.00%	0.00	0.00	89.96%	89.96%	851.00	35.10%	89.96%	100.00%	946.00	946.00
	HV Switchgear 66kV	50870	50870	0.00%	0.00	0.00%	0.00	0.00	35.00%	35.00%	17805.00	35.00%	35.00%	35.00%	17805.00	17805.00
	MV Switchgear 6.6kV	21579	21579	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	21579.00	100.00%	100.00%	100.00%	21579.00	21579.00
	LV Switchgear	30896	30896	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	30896.00	100.00%	100.00%	100.00%	30896.00	30896.00
	Solar farm in-feed power isolator panel	569	569	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	569.00	35.15%	100.00%	100.00%	569.00	569.00
	Automation systems CCS-SIS & EMS	49566	49566	0.00%	0.00	23.64%	11715.27	11715.27	100.00%	100.00%	49566.00	35.00%	100.00%	100.00%	49566.00	49566.00
	Shelter for plant instrument room	13376	13376	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	13376.00	100.00%	100.00%	100.00%	13376.00	13376.00
	Shelter for LV switchgear room	13620	13620	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	13620.00	100.00%	100.00%	100.00%	13620.00	13620.00
	Shelter for HV switchgear room	14711	14711	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	14711.00	100.00%	100.00%	100.00%	14711.00	14711.00
	Shelter for AC UPS fitted with UPS system	27915	27915	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	27915.00	100.00%	100.00%	100.00%	27915.00	27915.00
	DC UPS panel board	1827	1827	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1827.00	100.00%	100.00%	100.00%	1827.00	1827.00
	AC UPS for CCS, SIS field instruments	3057	3057	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	3057.00	35.00%	100.00%	100.00%	3057.00	3057.00
	AC UPS for PAGA/FGS/EMCS Rectifier	3679	3679	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	3679.00	35.01%	100.00%	100.00%	3679.00	3679.00
	Essential process load distribution panel	756	756	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	756.00	58.37%	100.00%	100.00%	756.00	756.00
	Process load distribution panel	1980	1980	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1980.00	58.36%	100.00%	100.00%	1980.00	1980.00
	Distribution board for top deck lights	756	756	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	756.00	58.37%	100.00%	100.00%	756.00	756.00
	Distribution board for lower deck lights	756	756	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	756.00	58.37%	100.00%	100.00%	756.00	756.00
	Distribution board for stair tower lights	379	379	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	379.00	58.40%	100.00%	100.00%	379.00	379.00
	Distribution board for Relief valve platform lights	379	379	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	379.00	58.40%	100.00%	100.00%	379.00	379.00
	Distribution board for Emergency light	379	379	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	379.00	58.40%	100.00%	100.00%	379.00	379.00
	Telecom System	12686	12686	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	12686.00	35.01%	100.00%	100.00%	12686.00	12686.00
	Waste Water Tank	3775	3775	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	3775.00	35.02%	100.00%	100.00%	3775.00	3775.00
	Instrument Air Receiver	45547	45547	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	45547.00	35.00%	100.00%	35.00%	15942.00	15942.00
	Davit Crane	7075	7075	0.00%	0.00	0.00%	0.00	0.00	35.01%	35.01%	2477.00	35.01%	35.01%	35.01%	2477.00	2477.00
	Instrument Air Package	2640	2640	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	2640.00	35.00%	100.00%	35.00%	924.00	924.00
	Seawater Intake Pump	20010	20010	0.00%	0.00	0.00%	0.00	0.00	35.00%	35.00%	7004.00	35.00%	35.00%	35.00%	7004.00	7004.00
	Liferaft	3300	3300	0.00%	0.00	0.00%	0.00	0.00	35.00%	35.00%	1155.00	15.00%	35.00%	35.00%	1155.00	1155.00
	Hydrogen Vent	5659	5659	0.00%	0.00	0.00%	0.00	0.00	35.01%	35.01%	1981.00	35.01%	35.01%	35.01%	1981.00	1981.00
	Container 40' ISO for Water treatment system	9431	9431	33.33%	3143.64	0.00%	0.00	0.00	37.62%	70.95%	6691.64	35.00%	90.00%	35.00%	3301.00	3301.00
	JB with disconnector for Temporary Generator	405	405	0.00%	0.00	64.69%	262.00	262.00	100.00%	100.00%	405.00	35.31%	100.00%	100.00%	405.00	405.00
	SDV & BDV	7027	7027	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	7027.00	100.00%	100.00%	100.00%	7027.00	7027.00
	Actuated Control Valves	30831	30831	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	30831.00	35.00%	100.00%	35.00%	10791.00	10791.00
	Pressure Safety Valves	2029	2029	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	2028.92	94.59%	100.00%	100.00%	2029.00	2029.00
	Nav. Aids & anti collision system	14867	14867	0.00%	0.00	65.00%	9663.00	9663.00	100.00%	100.00%	14867.00	35.00%	100.00%	100.00%	14867.00	14867.00
	BULK MATERIAL - STEEL	137234	137234	0.17%	229	0.26%	355.09	355.09	98.88%	99.05%	135923.98	97.18%	99.19%	97.60%	133946.23	133946.23
	Primary Structures - Plate Girders	12660	12660	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	12660.00	100.00%	100.00%	100.00%	12660.00	12660.00
	Primary Structures - Nodes	2467	2467	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	2467.00	100.00%	100.00%	100.00%	2467.00	2467.00
	Primary Structures - Seamless Pipe (column)	540	540	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	540.00	100.00%	100.00%	100.00%	540.00	540.00

	Primary Structures - Rolled Pipe (column)	1379	1379	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1379.00	100.00%	100.00%	100.00%	1379.00	1379.00
	Primary Structures - Seamless Pipe (bracing)	1895	1895	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1895.00	100.00%	100.00%	100.00%	1895.00	1895.00
	Primary Structures - Rolled Pipe (bracing)	2056	2056	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	2056.00	100.00%	100.00%	100.00%	2056.00	2056.00
	Transition Piece - Box Girders	13338	13338	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	13338.00	100.00%	100.00%	100.00%	13338.00	13338.00
	Upper Grillage	8396	8396	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	8396.00	100.00%	100.00%	100.00%	8396.00	8396.00
	~~Rigging Platform~~	~~5~~	~~5~~	~~0.00%~~	~~0.00~~	~~0.00%~~	~~0.00~~	~~0.00~~	~~100.00%~~	~~100.00%~~	~~5.00~~	~~60.00%~~	~~100.00%~~	~~100.00%~~	~~5.00~~	~~5.00~~
	Secondary Structures - Cones	291	291	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	291.00	100.00%	100.00%	100.00%	291.00	291.00
	Secondary Structures - Beams	4566	4566	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	4566.00	100.00%	100.00%	100.00%	4566.00	4566.00
	Secondary Structures - Structural Plates	9029	9029	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	9029.00	100.00%	100.00%	100.00%	9029.00	9029.00
	Secondary Structures - Racks	1331	1331	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1331.00	100.00%	100.00%	100.00%	1331.00	1331.00
	Caissons - Seamless Pipe and plates	2286	2286	10.02%	229.00	12.41%	283.65	283.65	89.98%	100.00%	2286.00	35.04%	100.00%	92.70%	2119.15	2119.15
	Caissons - Cones	39	39	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	39.00	100.00%	100.00%	100.00%	39.00	39.00
	Caissons - Supports	576	576	0.00%	0.00	12.40%	71.44	71.44	100.00%	100.00%	576.00	35.07%	100.00%	93.43%	538.18	538.18
	Transition Piece - Rolled Pipe and plates	12460	12460	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	12460.00	100.00%	100.00%	100.00%	12460.00	12460.00
	Transition Piece - Flange, cap, padeyes, bolts, stairs and door	8217	8217	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	8217.00	99.99%	100.00%	87.00%	7148.80	7148.80
	Equipment Supports	7478	7478	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	7478.00	100.00%	100.00%	100.00%	7478.00	7478.00
	Access Platform	9146	9146	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	9146.00	100.00%	100.00%	100.00%	9146.00	9146.00
	Hatches	49	49	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	49.00	100.00%	100.00%	100.00%	49.00	49.00
	Lifting Padeyes	2275	2275	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	2275.00	100.00%	100.00%	100.00%	2275.00	2275.00
	Walkways	15935	15935	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	15935.00	100.00%	100.00%	100.00%	15935.00	15935.00
	Gratings	89	89	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	89.00	100.00%	100.00%	100.00%	89.00	89.00
	Handrails	5540	5540	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	5540.00	100.00%	100.00%	100.00%	5540.00	5540.00
	~~Ladders~~	~~2977~~	~~2977~~	~~0.00%~~	~~0.00~~	~~0.00%~~	~~0.00~~	~~0.00~~	~~100.00%~~	~~100.00%~~	~~2977.00~~	~~100.00%~~	~~100.00%~~	~~100.00%~~	~~2977.00~~	~~2977.00~~
	Stairs	5499	5499	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	5499.00	100.00%	100.00%	100.00%	5499.00	5499.00
	Lower Grillage & Seafastening	6715	6715	0.00%	0.00	0.00%	0.00	0.00	80.49%	80.49%	5404.98	69.99%	83.49%	69.99%	4700.10	4700.10
	BULK MATERIAL - PIPING & VALVES	**32406**	**32406**	**1.10%**	**356**	**8.94%**	**2896.84**	**2896.84**	**98.51%**	**99.61%**	**32279.97**	**56.67%**	**100.00%**	**85.65%**	**27755.67**	**27755.67**
	Piping - Carbon Steel	171	171	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	171.00	100.00%	100.00%	100.00%	171.00	171.00
	Fittings & Flanges Carbon Steel	9	9	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	9.00	100.00%	100.00%	100.00%	9.00	9.00
	Forged Fittings - Carbon Steel	49	49	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	49.00	100.00%	100.00%	100.00%	49.00	49.00
	BW Fittings - Carbon Steel	130	130	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	130.00	100.00%	100.00%	100.00%	130.00	130.00
	Piping - Stainless Steel	729	729	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	729.00	100.00%	100.00%	100.00%	729.00	729.00
	Fittings & Flanges - Stainless Steel	98	98	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	98.00	100.00%	100.00%	100.00%	98.00	98.00
	Piping - Super Duplex	5000	5000	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	5000.00	100.00%	100.00%	100.00%	5000.00	5000.00
	Fittings & Flanges Super Duplex	300	300	0.00%	0.00	0.00%	0.00	0.00	99.99%	99.99%	299.97	39.59%	99.99%	100.00%	300.00	300.00
	Forged Fittings - Super Duplex & SS	49	49	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	49.00	100.00%	100.00%	100.00%	49.00	49.00
	BW Fittings - Super Duplex & SS	3505	3505	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	3505.00	100.00%	100.00%	100.00%	3505.00	3505.00
	Gaskets	707	707	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	707.00	100.00%	100.00%	100.00%	707.00	707.00
	Studs & Bolts	49	49	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	49.00	100.00%	100.00%	100.00%	49.00	49.00
	Manual Valves - Ball	1045	1045	0.00%	0.00	37.31%	389.85	389.85	100.00%	100.00%	1045.00	35.12%	100.00%	80.54%	841.60	841.60
	Manual Valves - Check, Gate and Globe	2885	2885	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	2885.00	35.04%	100.00%	35.04%	1011.00	1011.00
	Manual Valves - DBB & SBB	16115	16115	0.00%	0.00	13.79%	2221.76	2221.76	100.00%	100.00%	16115.00	35.00%	100.00%	84.24%	13575.85	13575.85
	Flame Arresters & Bird Screen	186	186	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	186.00	89.78%	100.00%	100.00%	186.00	186.00
	Y Strainers	55	55	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	55.00	100.00%	100.00%	100.00%	55.00	55.00
	Expansion Joints	69	69	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	69.00	100.00%	100.00%	100.00%	69.00	69.00
	Piping supports (incl. Spring Supports, if any)	1255	1255	28.40%	356.38	22.73%	285.23	285.23	61.56%	89.96%	1129.00	35.06%	100.00%	97.31%	1221.22	1221.22
	BULK MATERIAL - ELECTRICAL, INSTRUMENTATION & CONTROL	**138844**	**138844**	**0.06%**	**78**	**1.52%**	**2108.00**	**2108.00**	**93.27%**	**93.33%**	**129580.00**	**63.59%**	**93.37%**	**91.90%**	**127595.00**	**127595.00**
	Cable Trays and Ladder	10000	10000	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	10000.00	100.00%	100.00%	100.00%	10000.00	10000.00
	Instrument & Telecom Cable Trays	6507	6507	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	6507.00	100.00%	100.00%	100.00%	6507.00	6507.00
	Electrical HV Cables	6039	6039	0.00%	0.00	0.00%	0.00	0.00	35.01%	35.01%	2114.00	35.01%	35.01%	35.01%	2114.00	2114.00
	Electrical MV Cables	5000	5000	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	5000.00	100.00%	100.00%	100.00%	5000.00	5000.00
	Electrical LV Cables	15000	15000	0.52%	78.00	0.00%	0.00	0.00	96.63%	97.15%	14573.00	96.64%	97.15%	100.00%	15000.00	15000.00
	Instrumental cables	4659	4659	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	4659.00	100.00%	100.00%	100.00%	4659.00	4659.00
	Telecom cables	2050	2050	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	2050.00	100.00%	100.00%	100.00%	2050.00	2050.00
	Earthing Cables	2410	2410	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	2410.00	100.00%	100.00%	100.00%	2410.00	2410.00
	Earthing accessories	1850	1850	0.00%	0.00	0.00%	0.00	0.00	35.03%	35.03%	648.00	15.03%	35.03%	100.00%	1850.00	1850.00
	Heat Tracing	7275	7275	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	7275.00	35.01%	100.00%	35.01%	2547.00	2547.00
	Cable Glands	4000	4000	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	4000.00	35.00%	100.00%	100.00%	4000.00	4000.00
	Connections & Terminations	5006	5006	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	5006.00	35.02%	100.00%	100.00%	5006.00	5006.00
	Junction Boxes	1306	1306	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1306.00	35.07%	100.00%	100.00%	1306.00	1306.00
	MCT	1000	1000	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1000.00	100.00%	100.00%	100.00%	1000.00	1000.00
	Instrument & Telecom MCT	551	551	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	551.00	100.00%	100.00%	100.00%	551.00	551.00
	Instrument Junction Boxes	1000	1000	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1000.00	100.00%	100.00%	100.00%	1000.00	1000.00
	Instrument Cable Glands & Accessories	1670	1670	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1670.00	35.03%	100.00%	100.00%	1670.00	1670.00
	Floor penetration for GIS & MV cables	405	405	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	405.00	100.00%	100.00%	100.00%	405.00	405.00
	Lighting Fixtures	12849	12849	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	12849.00	35.01%	100.00%	100.00%	12849.00	12849.00
	Small Power Sockets	206	206	0.00%	0.00	0.00%	0.00	0.00	35.44%	35.44%	73.00	35.44%	65.09%	100.00%	206.00	206.00
	Pressure, Temperature and Diff. Pressure Level Transmitters	3210	3210	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	3210.00	100.00%	100.00%	100.00%	3210.00	3210.00
	Radar Level Transmitters	3210	3210	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	3210.00	100.00%	100.00%	100.00%	3210.00	3210.00
	Variable Area Flow Transmitters and Flow gauges	3210	3210	0.00%	0.00	64.98%	2086.00	2086.00	100.00%	100.00%	3210.00	35.02%	100.00%	100.00%	3210.00	3210.00
	Ultrasonic Flow Transmitters	3210	3210	0.00%	0.00	0.00%	0.00	0.00	35.02%	35.02%	1124.00	35.02%	35.02%	35.02%	1124.00	1124.00
	Flow Gauges	35	35	0.00%	0.00	62.86%	22.00	22.00	100.00%	100.00%	35.00	37.14%	100.00%	100.00%	35.00	35.00
	F&G Detectors	27257	27257	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	27257.00	35.00%	100.00%	100.00%	27257.00	27257.00
	Dew Point Analyzer	2507	2507	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	2507.00	100.00%	100.00%	100.00%	2507.00	2507.00
	Orifice	786	786	0.00%	0.00	0.00%	0.00	0.00	35.11%	35.11%	276.00	15.14%	35.11%	35.11%	276.00	276.00
	Tubing	3019	3019	0.00%	0.00	0.00%	0.00	0.00	67.51%	67.51%	2038.00	67.51%	67.51%	100.00%	3019.00	3019.00
	E&I supports (incl. Bulk Material)	3617	3617	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	3617.00	100.00%	100.00%	100.00%	3617.00	3617.00
	BULK MATERIAL - INSULATION & COATING	**20976**	**20976**	**0.00%**	**0**	**0.00%**	**0.00**	**0.00**	**100.00%**	**100.00%**	**20976.00**	**96.34%**	**100.00%**	**96.34%**	**20209.00**	**20209.00**
	Painting for Structures	19520	19520	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	19520.00	100.00%	100.00%	100.00%	19520.00	19520.00
	Painting for Piping	276	276	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	276.00	100.00%	100.00%	100.00%	276.00	276.00
	Insulation	1180	1180	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	1180.00	35.00%	100.00%	35.00%	413.00	413.00
	ALL OTHER MATERIAL	**5665**	**5665**	**0.00%**	**0**	**0.00%**	**0.00**	**0.00**	**34.46%**	**34.46%**	**1952.00**	**15.04%**	**34.46%**	**34.00%**	**1926.00**	**1926.00**
	Safety Signs	167	167	0.00%	0.00	0.00%	0.00	0.00	15.57%	15.57%	26.00	15.57%	15.57%	0.00%	0.00	0.00
	Safety Equipment	5109	5109	0.00%	0.00	0.00%	0.00	0.00	35.02%	35.02%	1789.00	15.01%	35.02%	35.02%	1789.00	1789.00
	Firefighting Equipment	389	389	0.00%	0.00	0.00%	0.00	0.00	35.22%	35.22%	137.00	15.17%	35.22%	35.22%	137.00	137.00
	OPTION	**29567**	**29567**	**0.00%**	**0**	**0.00%**	**0.00**	**0.00**	**100.00%**	**100.00%**	**29567.00**	**36.25%**	**100.00%**	**36.25%**	**10719.00**	**10719.00**
	Nitrogen Generation Package and Nitrogen bottles - Option	28998	28998	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	28998.00	35.00%	100.00%	35.00%	10150.00	10150.00
	Mechanical Handling – Monorail - Option	569	569	0.00%	0.00	0.00%	0.00	0.00	100.00%	100.00%	569.00	100.00%	100.00%	100.00%	569.00	569.00
	FABRICATION	**244784**	**244784**	**3.37%**	**8261**	**1.89%**	**4620.14**	**4620.14**	**70.46%**	**73.84%**	**180748.17**	**49.28%**	**76.81%**	**61.63%**	**150853.04**	**150853.04**

	ONSHORE FABRICATION	215367	215367	3.34%	7202	2.08%	4489.66	4489.66	77.44%	80.78%	173981.26	56.01%	83.42%	69.37%	149401.76	149401.76
	STRUCTURAL	153575	153575	1.92%	2948	0.80%	1230.03	1230.03	88.65%	90.57%	139098	73.62%	91.76%	82.18%	126203.63	126203.63
	Pre-Fabrication	42950	42950	0.26%	111	0.68%	291.23	291.23	94.54%	94.80%	40717.03	89.69%	95.08%	94.95%	40779.97	40779.97
	Assembly	62058	62058	0.20%	122	0.50%	311.52	311.52	96.10%	96.29%	59756.50	81.83%	96.49%	80.01%	49653.80	49653.80
	Painting	27213	27213	4.83%	1315	1.54%	420.00	420.00	59.62%	64.45%	17539.95	38.00%	69.29%	56.30%	15321.49	15321.49
	Erection	21354	21354	6.56%	1401	0.97%	207.28	207.28	92.18%	98.74%	21084.88	62.81%	100.00%	95.76%	20448.38	20448.38
	PIPING	14402	14402	2.64%	380	5.45%	784.41	784.41	45.09%	47.73%	6874	8.40%	51.62%	38.88%	5599.36	5599.36
	Pre-Fabrication	5352	5352	0.00%	0	6.34%	339.57	339.57	100.00%	100.00%	5352.00	22.62%	100.00%	79.50%	4254.78	4254.78
	Painting	322	322	25.43%	82	13.73%	44.21	44.21	41.09%	66.52%	214.20	0.00%	85.00%	53.01%	170.70	170.70
	Installation	2452	2452	12.16%	298	15.30%	375.05	375.05	41.19%	53.35%	1308.17	0.00%	66.39%	43.13%	1057.49	1057.49
	M.16 Sub-System 25-01 | Hydrogen Storage Vessel A (V-25001A)	276	276	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.16 Sub-System 25-02 | Hydrogen Storage Vessel B (V-25001B)	300	300	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.16 Sub-System 25-03 | Hydrogen Storage Vessel C (V-25001C)	300	300	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.16 Sub-System 25-04 | Hydrogen Storage Vessel D (V-25001D)	300	300	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	4.00%	0.00%	0.00	0.00
	M.16 Sub-System 25-05 | Hydrogen Storage Vessel E (V-25001E)	300	300	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	4.00%	0.00%	0.00	0.00
	M.16 Sub-System 25-06 | Hydrogen Storage Vessel F (V-25001F)	288	288	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	4.17%	0.00%	0.00	0.00
	M.18 Sub-System 25-07 | Hydrogen Storage Vessels Header (Intlet)	240	240	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.15 Sub-System 25-08 | Hydrogen Storage Vessels Header (Outlet)	372	372	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.17 Sub-System 43-00 | Hydrogen Vent Header & Drum System	1032	1032	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.09 Sub-System 50-00 | Seawater Intake System (Lifting Pumps)	264	264	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.10 Sub-System 50-10 | Water Desalination Package & Distribution	132	132	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.10 Sub-System 50-11 | Non-Oxidant Biocide	156	156	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.12 Sub-System 55-00 | Waste Water Disposal	348	348	0.00%	0	0.57%	2	2	0.00%	0.00%	0	0.00%	0.00%	0.57%	2	2
	M.13 Sub-System 55-01 | Waste Water Brine Discharge System	528	528	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.05 Sub-System 63-00 | Instrument Air Package (A-63000)	288	288	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	16.67%	0.00%	0	0
	M.07 Sub-System 63-30 | Instrument Air Network	480	480	0.00%	0	4.91%	23.59	23.59	0.00%	0.00%	0.00	0.00%	10.00%	23.83%	114.39	114.39
	M.06 Sub-System 64-00 | Nitrogen Generator Package (U-6400)	144	144	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.08 Sub-System 64-10 | Nitrogen Distribution Network	528	528	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	9.09%	0.00%	0.00	0.00
	MECHANICAL	11392	11392	12.07%	1376	7.89%	899.30	899.30	51.86%	63.94%	7284	24.92%	71.83%	49.29%	5615.02	5615.02
	ELECTRICAL	14479	14479	6.92%	1002	6.09%	881.52	881.52	65.73%	72.65%	10519	10.80%	77.63%	39.22%	5678.12	5678.12
	Electrical Installation	4828	4828	0.00%	0	0.00%	0	0	78.54%	78.54%	3792	32.40%	84.50%	43.33%	2092	2092
	E.00 Sub-System 88-00 | Earthing	150	150	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	150.00	0.00%	100.00%	0.00%	0.00	0.00
	E.01 Sub-System 83-00 | 400 V Switchboard & Connection Box (SG-200N1)	234	234	0.00%	0	12.74%	29.81	29.81	100.00%	100.00%	234.00	0.00%	100.00%	96.37%	225.50	225.50
	E.02 Sub-System 84-10 | AC 35 kVA UPS System (UP-200F3)	166	166	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	166.00	0.00%	100.00%	91.12%	151.26	151.26
	E.03 Sub-System 84-20 | AC 15 kVA UPS System (UP-200F4)	166	166	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	166.00	0.00%	100.00%	81.36%	135.05	135.05
	E.04 Sub-System 84-00 | DC 10 kVA UPS System (UP-200F1)	149	149	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	149.00	0.00%	100.00%	96.32%	143.51	143.51
	E.05 Sub-System 82-00 | MV 6.6 kV Switchboard (SG-100D1)	150	150	0.00%	0	19.44%	29.17	29.17	100.00%	100.00%	150.00	0.00%	100.00%	94.44%	141.67	141.67
	E.06 Sub-System 82-40 | Power Transformer 1.6 MVA (TR-200DE1)	352	352	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	352.00	0.00%	100.00%	55.72%	196.14	196.14
	E.08 Sub-System 81-10 | GIS 66 kV (HNA6-AFA70)	316	316	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	13.96%	44.10	44.10
	E.09 Sub-System 83-20 | 400/230 V Switchboard (DP-200N1)	63	63	0.00%	0	10.12%	6.38	6.38	100.00%	100.00%	63.00	0.00%	100.00%	86.77%	54.66	54.66
	E.10 Sub-System 80-00 | Hydrogen Fuel Cell Package (A-80000)	42	42	0.00%	0	40.48%	17	17	100.00%	100.00%	42	0.00%	100.00%	40.48%	17	17
	E.11 Sub-System 85-00 | BESS Package (A-85000)	157	157	0.00%	0	11.38%	18	18	100.00%	100.00%	157	0.00%	100.00%	82.45%	129	129
	E.12 Sub-System 72-00 | NAVAID	300	300	27.78%	83	0.00%	0.00	0.00	72.23%	100.00%	300.01	0.00%	100.00%	7.11%	21.32	21.32
	E.13 Sub-System 83-35 | Emergency Lighting	1551	1551	9.02%	140	7.96%	123.51	123.51	48.42%	57.45%	891.00	0.00%	69.05%	9.41%	146.01	146.01
	E.14 Sub-System 83-40 | Normal Lighting	1172	1172	15.87%	186	11.71%	137.20	137.20	55.03%	70.90%	831.00	0.00%	86.77%	14.56%	170.68	170.68
	E.15 Sub-System 83-55 | Power Sockets	216	216	0.00%	0	19.21%	41.50	41.50	0.00%	0.00%	0.00	0.00%	0.00%	30.41%	65.69	65.69
	E.16 Sub-System 83-50 | Welding Sockets	216	216	0.00%	0	28.82%	62.25	62.25	0.00%	0.00%	0.00	0.00%	0.00%	38.43%	83.00	83.00
	E.17 Sub-System 83-65 | Electrical Trace Heating	290	290	0.00%	0	0.08%	0.22	0.22	0.00%	0.00%	0.00	0.00%	0.00%	7.70%	22.33	22.33
	E.18 Sub-System 83-75 | Temporary Diesel Generator	150	150	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	E.19 Sub-System 81-20 | Power Transformer 7 MVA (TR-100AD1)	704	704	0.00%	0	29.22%	205.70	205.70	100.00%	100.00%	704.00	0.00%	100.00%	40.11%	282.34	282.34
	E.20 Sub-System 20-00 | Electrolyser Package (A-20000)	152	152	0.00%	0	0.00%	0	0	100.00%	100.00%	152	0.00%	100.00%	0.00%	0	0
	E.21 Sub-System 82-30 | Power Transformer 1.25 MVA (TA30 FUEL CELL)	75	75	0.00%	0	0.00%	0	0	100.00%	100.00%	75	0.00%	100.00%	66.67%	50	50
	E.22 Sub-System 82-10 | Power Transformer 1.25 MVA (1BT1 BESS)	75	75	0.00%	0	0.00%	0	0	100.00%	100.00%	75	0.00%	100.00%	66.67%	50	50
	E.23 Sub-System 82-20 | Power Transformer 3.15 MVA (T4 ELECTROLYSER)	58	58	0.00%	0	0.00%	0	0	100.00%	100.00%	58	0.00%	100.00%	0.00%	0	0
	E.24 Sub-System 82-50 | Solar PV Package Power Transformer 0.5 MVA (TR-200ED1)	202	202	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	202.00	0.00%	100.00%	20.75%	41.92	41.92
	E.25 Sub-System 81-00 | 66 kV Subsea Cable	183	183	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.01 Sub-System 90-02 | LV Switchgear Room B-200	200	200	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	200.00	0.00%	100.00%	48.81%	97.63	97.63
	M.02 Sub-System 90-03 | UPS System Equipment Room B-300	100	100	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	100.00	0.00%	100.00%	100.00%	100.00	100.00
	M.03 Sub-System 90-01 | HV-MV Switchgear Room B-100	233	233	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	233.00	0.00%	100.00%	100.00%	233.00	233.00
	M.04 Sub-System 90-04 | I&T System Equipment Room B-400	166	166	0.00%	0	1.67%	2.77	2.77	100.00%	100.00%	166.00	0.00%	100.00%	60.00%	99.60	99.60
	H.01 Sub-System 77-20 | HVAC LV Switchgear Room B-200	51	51	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	51.00	0.00%	100.00%	100.00%	51.00	51.00
	H.02 Sub-System 77-30 | HVAC UPS Equipment Room B-300	67	67	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	67.00	0.00%	100.00%	100.00%	67.00	67.00
	H.03 Sub-System 77-10 | HVAC HV/MV Switchgear Room B-100	84	84	0.00%	0	5.06%	4.25	4.25	100.00%	100.00%	84.00	0.00%	100.00%	100.00%	84.00	84.00
	H.04 Sub-System 77-40 | HVAC I&T Equipment Room B-400	67	67	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	67.00	0.00%	100.00%	93.66%	62.75	62.75
	I.01 Sub-System 87-10 | Process Control System (PCS)	67	67	75.12%	50	0.00%	0	0	24.88%	100.00%	67	0.00%	100.00%	81.48%	55	55
	I.02 Sub-System 79-00 | Emergency Shutdown Systems (SIS)	67	67	75.12%	50	0.00%	0	0	24.88%	100.00%	67	0.00%	100.00%	87.31%	59	59
	I.03 Sub-System 70-00 | F&G Control System	175	175	90.47%	158	0.00%	0	0	9.53%	100.00%	175	0.00%	100.00%	62.86%	110	110
	I.04 Sub-System 86-00 | Data Networks	100	100	83.40%	83	0.00%	0	0	16.60%	100.00%	100	0.00%	100.00%	83.67%	84	84
	I.05 Sub-System 87-00 | Power Distribution System (EMCS)	67	67	75.12%	50	0.00%	0	0	24.88%	100.00%	67	0.00%	100.00%	81.57%	55	55
	M.05 Sub-System 63-00 | Instrument Air Package (A-63000)	75	75	0.00%	0	0.00%	0	0	100.00%	100.00%	75	0.00%	100.00%	0.00%	0	0
	M.06 Sub-System 64-00 | Nitrogen Generator Package (U-6400)	58	58	0.00%	0	0.00%	0	0	100.00%	100.00%	58	0.00%	100.00%	0.00%	0	0
	M.09 Sub-System 50-00 | Seawater Intake System (Lifting Pumps)	50	50	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	41.50%	21	21
	M.10 Sub-System 50-10 | Water Desalination Package	51	51	0.00%	0	8.33%	4.25	4.25	0.00%	0.00%	0.00	0.00%	0.00%	8.33%	4.25	4.25
	M.11 Sub-System 50-20 | Water Distribution Network	150	150	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.14 Sub-System 99-00 | Crane	84	84	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.17 Sub-System 43-00 | Hydrogen Vent Header & Drum System	150	150	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	Sub-System 87-20 | Process Control System (PCS) - Instrumentation	150	150	66.55%	100	66.55%	99.83	99.83	11.11%	77.67%	116.50	0.00%	100.00%	77.67%	116.50	116.50
	Sub-System 79-10 | Emergency Shutdown Systems (SIS) - Devices	150	150	66.55%	100	66.55%	99.83	99.83	11.11%	77.67%	116.50	0.00%	100.00%	77.67%	116.50	116.50
	INSTRUMENTATION	17648	17648	8.48%	1497	3.93%	694.39	694.39	42.56%	51.04%	9008	4.29%	60.57%	28.94%	5107.63	5107.63
	Instrumentation Installation	4506	4506	1.12%	50	0.00%	0.00	0.00	71.15%	72.27%	3256.48	16.81%	72.99%	28.18%	1269.65	1269.65
	E.01 Sub-System 83-00 | 400 V Switchboard & Connection Box (SG-200N1)	34	34	0.00%	0	0.00%	0	0	100.00%	100.00%	34	0.00%	100.00%	50.00%	17	17
	E.02 Sub-System 84-10 | AC 35 kVA UPS System (UP-200F3)	51	51	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	51.00	0.00%	100.00%	66.67%	34.00	34.00
	E.03 Sub-System 84-20 | AC 15 kVA UPS System (UP-200F4)	51	51	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	51.00	0.00%	100.00%	66.67%	34.00	34.00
	E.04 Sub-System 84-00 | DC 10 kVA UPS System (UP-200F1)	137	137	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	137.00	0.00%	100.00%	87.59%	120.00	120.00
	E.05 Sub-System 82-00 | MV 6.6 kV Switchboard (SG-100D1)	84	84	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	84.00	0.00%	100.00%	94.94%	79.75	79.75
	E.06 Sub-System 82-40 | Power Transformer 1.6 MVA (TR-200DE1)	285	285	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	285.00	0.00%	100.00%	100.00%	285.00	285.00
	E.08 Sub-System 81-10 | GIS 66 kV (HNA6-AFA70)	51	51	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	E.09 Sub-System 83-20 | 400/230 V Switchboard (DP-200N1)	285	285	0.00%	0	29.40%	83.80	83.80	100.00%	100.00%	285.00	0.00%	100.00%	100.00%	285.00	285.00
	E.10 Sub-System 80-00 | Hydrogen Fuel Cell Package (A-80000)	34	34	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	34.00	0.00%	100.00%	50.00%	17.00	17.00

	E.11 Sub-System 85-00 | BESS Package (A-85000)	34	34	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	34.00	0.00%	100.00%	50.00%	17.00	17.00
	E.12 Sub-System 72-00 | NAVAID	34	34	0.00%	0	50.00%	17.00	17.00	100.00%	100.00%	34.00	0.00%	100.00%	50.00%	17.00	17.00
	E.19 Sub-System 81-20 | Power Transformer 7 MVA (TR-100AD1)	285	285	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	285.00	0.00%	100.00%	23.51%	67.00	67.00
	E.20 Sub-System 20-00 | Electrolyser Package (A-20000)	51	51	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	51.00	0.00%	100.00%	0.00%	0.00	0.00
	M.01 Sub-System 90-02 | LV Switchgear Room B-200	285	285	0.00%	0	2.94%	8.38	8.38	100.00%	100.00%	285.00	0.00%	100.00%	79.43%	226.38	226.38
	M.02 Sub-System 90-03 | UPS System Equipment Room B-300	285	285	0.00%	0	4.70%	13.40	13.40	100.00%	100.00%	285.00	0.00%	100.00%	81.19%	231.40	231.40
	M.03 Sub-System 90-01 | HV-MV Switchgear Room B-100	285	285	0.00%	0	2.61%	7.44	7.44	100.00%	100.00%	285.00	0.00%	100.00%	79.10%	225.44	225.44
	M.04 Sub-System 90-04 | I&T System Equipment Room B-400	285	285	0.00%	0	4.70%	13.40	13.40	100.00%	100.00%	285.00	0.00%	100.00%	81.19%	231.40	231.40
	H.01 Sub-System 77-20 | HVAC LV Switchgear Room B-200	151	151	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	151.00	0.00%	100.00%	86.35%	130.38	130.38
	H.02 Sub-System 77-30 | HVAC UPS Equipment Room B-300	204	204	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	204.00	0.00%	100.00%	96.78%	197.42	197.42
	H.03 Sub-System 77-10 | HVAC HV/MV Switchgear Room B-100	277	277	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	277.00	0.00%	100.00%	96.28%	266.69	266.69
	H.04 Sub-System 77-40 | HVAC I&T Equipment Room B-400	140	140	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	140.00	0.00%	100.00%	81.10%	113.54	113.54
	I.01 Sub-System 87-10 | Process Control System (PCS)	758	758	26.39%	200	0.00%	0.00	0.00	4.40%	30.78%	233.33	0.00%	57.22%	24.99%	189.44	189.44
	I.02 Sub-System 79-00 | Emergency Shutdown Systems (SIS)	197	197	76.14%	150	0.00%	0.00	0.00	15.23%	91.37%	180.00	0.00%	100.00%	0.00%	0.00	0.00
	I.03 Sub-System 70-00 | F&G Control System	962	962	27.03%	260	28.21%	271.42	271.42	4.50%	31.53%	303.33	0.00%	58.56%	44.01%	423.36	423.36
	I.04 Sub-System 86-00 | Data Networks	251	251	39.98%	100	0.00%	0.00	0.00	6.67%	46.65%	117.09	0.00%	86.59%	0.00%	0.00	0.00
	I.05 Sub-System 87-00 | Power Distribution System (EMCS)	17	17	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	17.00	0.00%	100.00%	0.00%	0.00	0.00
	I.06 Sub-System 70-10/11 | F&G H2 GAS INDOOR LOW/UPPER	2201	2201	4.54%	100	7.42%	163.36	163.36	17.42%	21.97%	483.48	0.00%	28.79%	16.19%	356.29	356.29
	I.07 Sub-System 70-14/15 | F&G FLAME INDOOR LOW/UPPER	285	285	24.24%	69	6.79%	19.37	19.37	0.00%	24.24%	69.09	0.00%	59.54%	15.99%	45.58	45.58
	I.08 Sub-System 70-18/19 | F&G SMOKE INDOOR LOW/UPPER	285	285	24.24%	69	6.79%	19.37	19.37	0.00%	24.24%	69.09	0.00%	59.54%	15.99%	45.58	45.58
	I.09 Sub-System 70-21/22 | F&G H2 GAS OUTDOOR LOW/UPPER	285	285	24.24%	69	6.79%	19.37	19.37	0.00%	24.24%	69.09	0.00%	59.54%	15.99%	45.58	45.58
	I.10 Sub-System 70-26/27 | F&G FLAME OUTDOOR LOW/UPPER	285	285	24.24%	69	6.79%	19.37	19.37	0.00%	24.24%	69.09	0.00%	59.54%	15.99%	45.58	45.58
	I.11 Sub-System 70-28/29 | F&G SMOKE OUTDOOR LOW/UPPER	285	285	24.24%	69	6.79%	19.37	19.37	0.00%	24.24%	69.09	0.00%	59.54%	15.99%	45.58	45.58
	I.12 Sub-System 70-31| F&G MCP BEACON/SOUNDER	285	285	24.24%	69	6.79%	19.37	19.37	0.00%	24.24%	69.09	0.00%	59.54%	15.99%	45.58	45.58
	M.05 Sub-System 63-00 | Instrument Air Package (A-63000)	17	17	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	17.00	0.00%	100.00%	0.00%	0.00	0.00
	M.06 Sub-System 64-00 | Nitrogen Generator Package (U-6400)	51	51	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	51.00	0.00%	100.00%	0.00%	0.00	0.00
	M.07 Sub-System 63-30 | Instrument Air Network	51	51	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.08 Sub-System 64-10 | Nitrogen Distribution Network	434	434	23.09%	100	0.00%	0.00	0.00	73.06%	96.15%	417.30	0.00%	100.00%	0.00%	0.00	0.00
	M.09 Sub-System 50-00 | Seawater Intake System (Lifting Pumps)	201	201	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.10 Sub-System 50-10 | Water Desalination Package & Distribution	84	84	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.11 Sub-System 50-20 | Water Desalination Package & Distribution	285	285	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.12 Sub-System 55-00 | Waste Water Disposal	51	51	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	51.00	0.00%	100.00%	0.00%	0.00	0.00
	M.13 Sub-System 55-01 | Waste Water Brine Discharge System	51	51	0.00%	0	0.00%	0.00	0.00	100.00%	100.00%	51.00	0.00%	100.00%	0.00%	0.00	0.00
	M.14 Sub-System 99-00 | Crane	285	285	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.15 Sub-System 25-08 | Hydrogen Storage Vessels Header (Outlet)	451	451	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.16 Sub-System 25-01/06 | Hydrogen Storage Vessels	618	618	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	M.17 Sub-System 43-00 | Hydrogen Vent Header & Drum System	335	335	0.62%	2	0.00%	0.00	0.00	0.00%	0.62%	2.09	0.00%	30.15%	0.00%	0.00	0.00
	M.18 Sub-System 25-07 | Hydrogen Storage Vessels Header (Intlet)	267	267	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	Sub-System 87-20 | Process Control System (PCS) - Instrumentation	285	285	35.26%	101	0.00%	0.00	0.00	5.88%	41.14%	117.25	0.00%	76.49%	0.00%	0.00	0.00
	Sub-System 79-10 | Emergency Shutdown Systems (SIS) - Devices	252	252	7.50%	19	0.00%	0.00	0.00	0.00%	7.50%	18.90	0.00%	47.50%	0.00%	0.00	0.00
	TELECOMMUNICATION	0	0	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0	0.00%	0.00%	0.00%	0.00	0.00
	SAFETY	902	902	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0	0.00%	0.00%	0.00%	0.00	0.00
	KEY PACKAGE INTEGRATION	1727	1727	0.00%	0	0.00%	0.00	0.00	69.37%	69.37%	1198	69.37%	69.37%	69.37%	1198.00	1198.00
	FINALIZATION	1242	1242	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0	0.00%	0.00%	0.00%	0.00	0.00
	MECHANICAL COMPLETION	29417	29417	3.60%	1059	0.44%	130.48	130.48	19.40%	23.00%	6766.91	0.00%	28.42%	4.93%	1451.28	1451.28
	ONSHORE COMMISSIONING & INTEGRATED TESTING	27839	27839	0.49%	1206	0.09%	26.19	26.19	6.10%	10.43%	2903.67	0.00%	11.81%	4.94%	1375.51	1375.51
	ONSHORE COMMISSIONING	24022	24022	5.02%	1206	0.11%	26.19	26.19	7.07%	12.09%	2903.67	0.00%	13.68%	5.73%	1375.51	1375.51
		0	0	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0	0.00%	0.00%	0.00%	0.00	0.00
	COMMISSIONING - ELECTRICAL SYSTEMS AND SUBSYSTEMS	10635	10635	7.73%	822	0.07%	7.82	7.82	8.75%	16.48%	1753	0.00%	19.05%	7.56%	803.56	803.56
	E.00 Sub-System 88-00 | Earthing	383	383	0.00%	0	0.00%	0	0	100.00%	100.00%	383	0.00%	100.00%	0.00%	0	0
	E.01 Sub-System 83-00 | 400 V Switchboard & Connection Box (SG-200N1)	658	658	0.00%	0	1.19%	8	8	83.28%	83.28%	548	0.00%	83.28%	27.42%	180	180
	E.02 Sub-System 84-10 | AC 35 kVA UPS System (UP-200F3)	274	274	100.00%	274	0.00%	0	0	0.00%	100.00%	274	0.00%	100.00%	15.62%	43	43
	E.03 Sub-System 84-20 | AC 15 kVA UPS System (UP-200F4)	274	274	100.00%	274	0.00%	0	0	0.00%	100.00%	274	0.00%	100.00%	15.62%	43	43
	E.04 Sub-System 84-00 | DC 10 kVA UPS System (UP-200F1)	383	383	71.45%	274	0.00%	0	0	0.00%	71.45%	274	0.00%	100.00%	15.27%	58	58
	E.05 Sub-System 82-00 | MV 6.6 kV Switchboard (SG-100D1)	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	59.85%	0.00%	0	0
	E.06 Sub-System 82-40 | Power Transformer 1.6 MVA (TR-200DE1)	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.08 Sub-System 81-10 | GIS 66 kV (HNA6-AFA70)	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.09 Sub-System 83-20 | 400/230 V Switchboard (DP-200N1)	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	7.96%	22	22
	E.10 Sub-System 80-00 | Hydrogen Fuel Cell Package (A-80000)	658	658	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	7.13%	47	47
	E.11 Sub-System 85-00 | BESS Package (A-85000)	1318	1318	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	6.23%	82	82
	E.12 Sub-System 72-00 | NAVAID	383	383	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	17.61%	67	67
	E.13 Sub-System 83-35 | Emergency Lighting	548	548	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.14 Sub-System 83-40 | Normal Lighting	548	548	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.15 Sub-System 83-55 | Power Sockets	383	383	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.16 Sub-System 83-50 | Welding Sockets	328	328	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	25.00%	82	82
	E.17 Sub-System 83-65 | Electrical Trace Heating	604	604	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	27.32%	165	165
	E.18 Sub-System 83-75 | Temporary Diesel Generator	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.19 Sub-System 81-20 | Power Transformer 7 MVA (TR-100AD1)	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.20 Sub-System 20-00 | Electrolyser Package (A-20000)	603	603	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	2.28%	14	14
	E.21 Sub-System 82-30 | Power Transformer 1.25 MVA (TA30 FUEL CELL)	220	220	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.22 Sub-System 82-10 | Power Transformer 1.25 MVA (18T1 BESS)	220	220	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.23 Sub-System 82-20 | Power Transformer 3.15 MVA (T4 ELECTROLYSER)	548	548	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.24 Sub-System 82-50 | Solar PV Package Power Transformer 0.5 MVA (TR-200ED1)	548	548	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	E.25 Sub-System 81-00 | 66 kV Subsea Cable - NEEDED FOR OFFSHORE	110	110	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	COMMISSIONING - STRUCTURAL AND HVAC SYSTEMS	1316	1316	29.21%	384	1.40%	18.37	18.37	58.26%	87.46%	1151	0.00%	95.82%	16.72%	220.00	220.00
	M.01 Sub-System 90-02 | LV Switchgear Room B-200	164	164	0.00%	0	0.00%	0	0	100.00%	100.00%	164	0.00%	100.00%	0.00%	0	0
	M.02 Sub-System 90-03 | UPS System Equipment Room B-300	164	164	0.00%	0	0.00%	0	0	100.00%	100.00%	164	0.00%	100.00%	0.00%	0	0
	M.03 Sub-System 90-01 | HV-MV Switchgear Room B-100	164	164	33.34%	55	0.00%	0	0	66.66%	100.00%	164	0.00%	100.00%	0.00%	0	0
	M.04 Sub-System 90-04 | I&T System Equipment Room B-400	164	164	33.34%	55	0.00%	0	0	66.66%	100.00%	164	0.00%	100.00%	0.00%	0	0
	H.01 Sub-System 77-20 | HVAC LV Switchgear Room B-200	165	165	33.33%	55	0.00%	0	0	66.67%	100.00%	165	0.00%	100.00%	33.33%	55	55
	H.02 Sub-System 77-30 | HVAC UPS Equipment Room B-300	165	165	33.33%	55	0.00%	0	0	66.67%	100.00%	165	0.00%	100.00%	33.33%	55	55
	H.03 Sub-System 77-10 | HVAC HV/MV Switchgear Room B-100	165	165	100.00%	165	11.13%	18	18	0.00%	100.00%	165	0.00%	100.00%	33.33%	55	55
	H.04 Sub-System 77-40 | HVAC I&T Equipment Room B-400	165	165	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	66.67%	33.33%	55	55
	COMMISSIONING - CCS AND EMCS SYSTEMS	6588	6588	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0	0.00%	0.00%	0.00%	0.00	0.00
	I.01 Sub-System 87-10 | Process Control System (PCS)	1373	1373	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	Sub-System 87-20 | Process Control System (PCS) - Instrumentation	548	548	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.02 Sub-System 79-00 | Emergency Shutdown Systems (SIS)	604	604	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0

	Sub-System 79-10 | Emergency Shutdown Systems (SIS) - Devices	548	548	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.03 Sub-System 70-00 | F&G Control System	548	548	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.04 Sub-System 86-00 | Data Networks	604	604	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.05 Sub-System 87-00 | Power Distribution System (EMCS)	1043	1043	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.06 Sub-System 70-10/11 | F&G H2 GAS INDOOR LOW/UPPER	220	220	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.07 Sub-System 70-14/15 | F&G FLAME INDOOR LOW/UPPER	220	220	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.08 Sub-System 70-18/19 | F&G SMOKE INDOOR LOW/UPPER	220	220	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.09 Sub-System 70-21/22 | F&G H2 GAS OUTDOOR LOW/UPPER	165	165	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.10 Sub-System 70-26/27 | F&G FLAME OUTDOOR LOW/UPPER	165	165	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.11 Sub-System 70-28/29 | F&G SMOKE OUTDOOR LOW/UPPER	165	165	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	I.12 Sub-System 70-31| F&G MCP BEACON/SOUNDER	165	165	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	COMMISSIONING - UTILITY SYSTEMS	4278	4278	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0	0.00%	0.00%	8.23%	351.94	351.94
	M.05 Sub-System 63-00 | Instrument Air Package (A-63000)	880	880	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	20.00%	176	176
	M.06 Sub-System 64-00 | Nitrogen Generator Package (U-6400)	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.07 Sub-System 63-30 | Instrument Air Network	604	604	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.08 Sub-System 64-10 | Nitrogen Distribution Network	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.09 Sub-System 50-00 | Seawater Intake System (Lifting Pumps)	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	5.69%	16	16
	M.10 Sub-System 50-10 | Water Desalination Package & Distribution	604	604	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	12.97%	78	78
	M.11 Sub-System 50-20 | Water Desalination Package & Distribution	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.12 Sub-System 55-00 | Waste Water Disposal	438	438	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.13 Sub-System 55-01 | Waste Water Brine Discharge System	328	328	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.14 Sub-System 99-00 | Crane	328	328	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	25.00%	82	82
	COMMISSIONING - PROCESS AND PROCESS SUPPORT SYSTEMS	1205	1205	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0	0.00%	0.00%	0.00%	0.00	0.00
	M.15 Sub-System 25-08 | Hydrogen Storage Vessels Header (Outlet)	328	328	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.16 Sub-System 25-01/06 | Hydrogen Storage Vessels	220	220	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.17 Sub-System 43-00 | Hydrogen Vent Header & Drum System	274	274	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	M.18 Sub-System 25-07 | Hydrogen Storage Vessels Header (Intlet)	383	383	0.00%	0	0.00%	0	0	0.00%	0.00%	0	0.00%	0.00%	0.00%	0	0
	ONSHORE TESTING	3817	3817	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	TRANSPORTATION	3533	3533	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	TRANSPORTATION READINESS	48	48	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	LOAD OUT FROM YARD	2765	2765	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	TRANSPORTATION TO SITE	720	720	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	INSTALLATION AT PROJECT SITE	1560	1560	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	MOB/DEMOB VESSELS	984	984	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	INSTALLATION VESSEL + SUPPORT VESSELS	576	576	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	OFFSHORE HOOK-UP, COMMISSIONING & START-UP	496	496	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	HOOK-UP ACTIVITIES	0	0	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	OFFSHORE COMMISSIONING	440	440	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	START-UP	56	56	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	VARIATION ORDERS	0	0	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00
	VARIATION ORDERS	0	0	0.00%	0	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00	0.00