	Target	Actual	%
Engineering Management	9.140	7.502	82,1%
Document Control	5.018	4.761	94,9%
ABB Engineering	20.000	4.968	24,8%
Detail Engineering (Milan)	56.243	65.577	116,6%
PROCESS ENGINEERING	4.080	3.536	86,7%
TECHNICAL SAFETY ENGINEERING	6.960	4.935	70,9%
MECHANICAL ENGINEERING	6.354	3.834	60,3%
PIPING / 3D MODEL ENGINEERING	11.150	12.809	114,9%
ARCHITECTURAL ENGINEERING	2.860	2.185	76,4%
INSTRUMENTATION ENGINEERING	6.964	8.113	116,5%
TELECOM ENGINEERING	1.020	569	55,7%
ELECTRICAL ENGINEERING	9.370	20.212	215,7%
HVAC ENGINEERING	800	749,5	93,7%
STRUCTURAL ENGINEERING	6.685	8.636	129,2%
Construction Engineering	19.177	14.544	75,8%
CONSTRUCTION ENG. MNG & ADM	717	372	51,9%
STRUCTURAL / CIVIL	2.509	5.841	232,8%
PIPING / PRESSURE VESSELS	3.226	2.235	69,3%
MECHANICAL / HVAC	2.151	-	0,0%
ARCHITECTURAL	-	-	0,0%
E/I, TELECOM, F&G & AUTOM.	8.065	4.119	51,1%
METHODS	2.509	1.977	78,8%
T&I Engineering (Milan)	2.720	1.074	39,5%
As Built	2.957	-	0,0%
	115.255	**98.424**	**85,4%**

Note 1 = Subcontractor's manhours spent in this month will be added in the next monthly report

Note 2 = Target's manhours detail specified only for information