ROSETTI MARINO SPA

CW - BLPH loadout

SAFETY CHECK LIST

Date: _____

LOAD OUT OPERATION

Location: Marina di Ravenna (RA)

N°	TOPIC	CHECKED
	MOORING ARRANGEMENT	
1	Check winch engines and trial start	
2	Check lubricant levels	
3	Inspect and grease-up wire ropes and block sheaves	
4	Control positions and elevations of quay fenders	
	BARGE BALLASTING	
5	Instruct ballast superintendent to perform all checks on ballast pumps	
6	Ballast the barge according to the pattern defined for the initial phase	
7	Check and report ballast tank levels by manual sounding	
	BARGE TRIM AND ALIGNMENT	
8	Check position of all targets on barge	
9	Check position and readings of survey instrument	
10	Check and report the barge trim and alignment	

	SPMT	
11	Travel path inspected /cleaned	
12	Check plate covering holes in the ground	
13	No loose or not secured material, loose items survey with MWS	
14	Correct configuration of SPMT trailers as per attached drawings	
15	Functioning of every SPMT trailer	
16	Functioning of radio communications between SPMT trailer operator and lifting supervisor	
17	Briefing with personnel involved in the operation	
18	Area to be used cordoned off and access forbidden to unauthorized personnel	
	TIDE READINGS	
19	Check that the tide reading instrument is in place and perfectly working	
	WEATHER FORECAST	
20	In the week before load-out require every day official weather forecast and report to load-out Manager	
	COMMUNICATION EQUIPMENTS	
21	Available communication equipments and spare units and batteries	
	CONTINGENCY	

22	Cutting equipment	
23	Contingency plans (ballasting pumps, power supply, trailers, mooring winch and mooring lines) in place	
	APPROVAL	
24	Check warranty surveyor approval before topside lift off	
25	After load out and before removal of SPMT, check if necessary additional steelwork (shims).	