CROSSWIND

ROSETTI MARINO

PROCUREMENT STATUS REPORT

Cut Off Date: 25/10/2024

DESCRIPTION	TAG	1000000	RELATIVE WEIGHT	CRITICALITY INDEX	BID PHASE – RFQ (10%) – PLANNED DATE	ACTUAL RFQ ISSUE DATE	FORECAST DATE	RFQ REF.	RFQ PROGRESS	VENDOR QUOTATION (5%) – PLANNED DATE	ACTUAL DATE	FORECAST DATE	QUOTATION PROGRESS	PURCHASE ORDER – PURCHASE ORDER (20%) – PLANNED DATE	ACTUAL PO ISSUE DATE	FORECAST DATE	PURCHASE ORDER (20%)	SUPPLIER NAME	PURCHASE ORDER PROGRESS	ITEM DELIVERY – MANUFACTURING & EX-WORKS (55%) – PLANNED DATE	ACTUAL PO ISSUE DATE	FORECAST DATE	QUANTITY UoM	QUANTITY TOTAL	QUANTITY DELIVERED	PROGRESS (%)	TRANSPORTATION & YARD ARRIVAL (10%) – PLANNED DATE	ACTUAL DATE	FORECAST DATE	QUANTITY UoM	QUANTITY TOTAL	QUANTITY DELIVERED	YARD DELIVERY PROGRESS (%)	OVERALL PROCUREMENT PROGRESS – RELATIVE WEIGHT (%)	ITEM / DISCIPLINE PROGRESS	PROCUREMENT PLANNED PROGRESS	PROCUREMENT PROGRESS
		1000000.0	100.00%																																	82.36%	77.97%
		635486.0	63.55%																															63.55%	72.03%	50.00%	45.77%
H2 Storage Vessel		126734.0	12.67%		29/08/2023	29/08/23			100.00%	11/09/2023	12/09/23		100.00%	12/10/2023	23/10/23				100.00%	17/11/2024		31/10/24				50.00%	22/11/2024		07/11/24				50.00%	12.67%	67.50%	35.00%	8.55%
H2 Storage Vessel	V-25001A-F	126734.0	12.67%	1	29/08/2023	29/08/23		1323001100	100.00%	11/09/2023	12/09/23		100.00%	12/10/2023	23/10/23		1723001756	BREMBANA & ROLLE S.P.A.	100.00%	17/11/2024		07/11/24	pcs	6.00	3.00	50.00%	22/11/2024		07/11/24	pcs	6.00	3.00	50.00%	12.67%	67.50%	35.00%	8.55%
Hydrogen Vent KO Drum		1650.0	0.16%		15/01/2024	01/12/23			100.00%	26/01/2024	05/12/23		100.00%	09/02/2024	25/01/24				100.00%	20/10/2024	08/10/24					100.00%	25/10/2024	08/10/24					100.00%	0.16%	100.00%	100.00%	0.16%
Hydrogen Vent KO Drum	V-43001	1650.0	0.16%	3	15/01/2024	01/12/23		1323001675	100.00%	26/01/2024	05/12/23		100.00%	09/02/2024	25/01/24		1724000163	C.A.M.P.I. SRL	100.00%	20/10/2024	08/10/24		pcs	1.00	1.00	100.00%	25/10/2024	08/10/24		pcs	1.00	1.00	100.00%	0.16%	100.00%	100.00%	0.16%
Electro-Chlorination Unit		14078.0	1.41%		01/12/2023	15/11/23			100.00%	15/12/2023	01/12/23		100.00%	24/01/2024	23/02/24				100.00%	20/08/2024		30/10/24				0.00%	25/08/2024		30/10/24				0.00%	1.41%	35.00%	100.00%	0.49%
Electro-Chlorination Unit	A-50002	14078.0	1.41%	2	01/12/2023	15/11/23		1323001578	100.00%	15/12/2023	01/12/23		100.00%	24/01/2024	23/02/24		1724000448	PSC SPA	100.00%	20/08/2024		30/10/24				0.00%	25/08/2024		30/10/24				0.00%	1.41%	35.00%	100.00%	0.49%
Desalinisation Unit (SWRO)		8873.0	0.89%		01/12/2023	15/11/23			100.00%	15/12/2023	01/12/23		100.00%	23/01/2024	23/02/24				100.00%	19/08/2024		30/10/24				0.00%	24/08/2024		30/10/24				0.00%	0.89%	35.00%	100.00%	0.31%
Desalinisation Unit (SWRO)	A-50007	8873.0	0.89%	2	01/12/2023	15/11/23		1323001578	100.00%	15/12/2023	01/12/23		100.00%	23/01/2024	23/02/24		1724000448	PSC SPA	100.00%	19/08/2024		30/10/24				0.00%	24/08/2024		30/10/24				0.00%	0.89%	35.00%	100.00%	0.31%
Sea Water Coarse Filter Package		6426.0	0.64%		12/12/2023	15/11/23			100.00%	27/12/2023	01/12/23		100.00%	25/01/2024	23/02/24				100.00%	11/07/2024		30/10/24				0.00%	16/07/2024		30/10/24				0.00%	0.64%	35.00%	100.00%	0.22%
Sea Water Coarse Filter Package	A-50003	6426.0	0.64%	3	12/12/2023	15/11/23		1323001578	100.00%	27/12/2023	01/12/23		100.00%	25/01/2024	23/02/24		1724000448	PSC SPA	100.00%	11/07/2024		30/10/24				0.00%	16/07/2024		30/10/24				0.00%	0.64%	35.00%	100.00%	0.22%
Ultra Filtration Unit		3069.0	0.31%		01/12/2023	15/11/23			100.00%	15/12/2023	01/12/23		100.00%	17/01/2024	23/02/24				100.00%	30/07/2024		30/10/24				0.00%	04/08/2024		30/10/24				0.00%	0.31%	35.00%	100.00%	0.11%
Ultra Filtration Unit	A-50005	3069.0	0.31%	3	01/12/2023	15/11/23		1323001578	100.00%	15/12/2023	01/12/23		100.00%	17/01/2024	23/02/24		1724000448	PSC SPA	100.00%	30/07/2024		30/10/24				0.00%	04/08/2024		30/10/24				0.00%	0.31%	35.00%	100.00%	0.11%
UV Water Filter		146.0	0.01%		01/12/2023	15/11/23			100.00%	15/12/2023	01/12/23		100.00%	17/01/2024	23/02/24				100.00%	30/07/2024		30/10/24				0.00%	04/08/2024		30/10/24				0.00%	0.01%	35.00%	100.00%	0.01%
UV Water Filter	S-50010	146.0	0.01%	3	01/12/2023	15/11/23		1323001578	100.00%	15/12/2023	01/12/23		100.00%	17/01/2024	23/02/24		1724000448	PSC SPA	100.00%	30/07/2024		30/10/24				0.00%	04/08/2024		30/10/24				0.00%	0.01%	35.00%	100.00%	0.01%
Fresh Water Pump		505.0	0.05%		12/12/2023	15/11/23			100.00%	27/12/2023	01/12/23		100.00%	01/02/2024	23/02/24				100.00%	22/03/2024		30/10/24				0.00%	27/03/2024		30/10/24				0.00%	0.05%	35.00%	100.00%	0.02%
Fresh Water Pump	P-50009A/B	505.0	0.05%	4	12/12/2023	15/11/23		1323001578	100.00%	27/12/2023	01/12/23		100.00%	01/02/2024	23/02/24		1724000448	PSC SPA	100.00%	22/03/2024		30/10/24				0.00%	27/03/2024		30/10/24				0.00%	0.05%	35.00%	100.00%	0.02%
Filtered Seawater Tank		1079.0	0.11%		20/11/2023	27/10/23			100.00%	01/12/2023	06/11/23		100.00%	11/01/2024	23/02/24				100.00%	24/07/2024		30/10/24				0.00%	29/07/2024		30/10/24				0.00%	0.11%	35.00%	100.00%	0.04%
Filtered Seawater Tank	T-50006	1079.0	0.11%	4	20/11/2023	27/10/23		1323001451	100.00%	01/12/2023	06/11/23		100.00%	11/01/2024	23/02/24		1724000448	PSC SPA	100.00%	24/07/2024		30/10/24				0.00%	29/07/2024		30/10/24				0.00%	0.11%	35.00%	100.00%	0.04%
Fresh Water Tank		570.0	0.06%		20/11/2023	27/10/23			100.00%	01/12/2023	06/11/23		100.00%	08/01/2024	23/02/24				100.00%	24/07/2024		30/10/24				0.00%	29/07/2024		30/10/24				0.00%	0.06%	35.00%	100.00%	0.02%
Fresh Water Tank	T-50008	570.0	0.06%	4	20/11/2023	27/10/23		1323001451	100.00%	01/12/2023	06/11/23		100.00%	08/01/2024	23/02/24		1724000448	PSC SPA	100.00%	24/07/2024		30/10/24				0.00%	29/07/2024		30/10/24				0.00%	0.06%	35.00%	100.00%	0.02%
Transformer Main 66/6.6kV		51310.0	5.13%		21/08/2023	23/08/23			100.00%	01/09/2023	08/09/23		100.00%	10/10/2023	13/10/23				100.00%	03/09/2024	05/08/24					100.00%	03/11/2024	05/08/24					100.00%	5.13%	100.00%	90.00%	5.13%
Transformer Main 66/6.6kV	TR-100AD1	51310.0	5.13%	1	21/08/2023	23/08/23		1323001070	100.00%	01/09/2023	08/09/23		100.00%	10/10/2023	13/10/23		1723001697	MF TRANSFORMATORI SRL	100.00%	03/09/2024	05/08/24		pcs	1.00	1.00	100.00%	03/11/2024	05/08/24		pcs	1.00	1.00	100.00%	5.13%	100.00%	90.00%	5.13%
Transformer Aux. 6.6/0.4kV		12260.0	1.23%		21/08/2023	23/08/23			100.00%	01/09/2023	08/09/23		100.00%	06/10/2023	13/10/23				100.00%	30/08/2024	30/07/24					100.00%	29/10/2024	30/07/24					100.00%	1.23%	100.00%	90.00%	1.23%
Transformer Aux. 6.6/0.4kV	TR-200DE1	12260.0	1.23%	2	21/08/2023	23/08/23		1323001070	100.00%	01/09/2023	08/09/23		100.00%	06/10/2023	13/10/23		1723001697	MF TRANSFORMATORI SRL	100.00%	30/08/2024	30/07/24		pcs	1.00	1.00	100.00%	29/10/2024	30/07/24		pcs	1.00	1.00	100.00%	1.23%	100.00%	90.00%	1.23%
Transformer 0,4/6,6kV 630kVA		5575.0	0.56%		21/08/2023	23/08/23			100.00%	01/09/2023	08/09/23		100.00%	06/10/2023	13/10/23				100.00%	30/08/2024	30/07/24					100.00%	29/10/2024	30/07/24					100.00%	0.56%	100.00%	90.00%	0.56%
Transformer 0,4/6,6kV 630kVA	TR-200ED1	5575.0	0.56%	2	21/08/2023	23/08/23		1323001070	100.00%	01/09/2023	08/09/23		100.00%	06/10/2023	13/10/23		1723001697	MF TRANSFORMATORI SRL	100.00%	30/08/2024	30/07/24		pcs	1.00	1.00	100.00%	29/10/2024	30/07/24		pcs	1.00	1.00	100.00%	0.56%	100.00%	90.00%	0.56%
Neutral earthing resistor		943.0	0.09%		29/08/2023	30/08/23			100.00%	11/09/2023	13/09/23		100.00%	16/10/2023	13/10/23				100.00%	30/08/2024	05/08/24					100.00%	29/10/2024	05/08/24					100.00%	0.09%	100.00%	90.00%	0.09%
Neutral earthing resistor	TR-100AD1-NER	943.0	0.09%	3	29/08/2023	30/08/23		1323001099	100.00%	11/09/2023	13/09/23		100.00%	16/10/2023	13/10/23		1723001697	MF TRANSFORMATORI SRL	100.00%	30/08/2024	05/08/24		pcs	1.00	1.00	100.00%	29/10/2024	05/08/24		pcs	1.00	1.00	100.00%	0.09%	100.00%	90.00%	0.09%
HV Switchgear 66kV		50868.0	5.09%		02/08/2023	23/08/23			100.00%	16/08/2023	01/09/23		100.00%	15/09/2023	28/09/23				100.00%	17/01/2025		15/01/25				0.00%	01/02/2025		15/01/25				0.00%	5.09%	35.00%	35.00%	1.78%
HV Switchgear 66kV	HNA6-AFA70	50868.0	5.09%	1	02/08/2023	23/08/23		1323001071	100.00%	16/08/2023	01/09/23		100.00%	15/09/2023	28/09/23		1723001595	HYOSUNG Heavy Industries Corporation	100.00%	17/01/2025		15/01/25	pcs	1.00	0.00	0.00%	01/02/2025		15/01/25	pcs	1.00	0.00	0.00%	5.09%	35.00%	35.00%	1.78%
MV Switchgear 6.6kV		21577.0	2.16%		01/08/2023	21/08/23			100.00%	14/08/2023	21/12/23		100.00%	04/10/2023	21/12/23				100.00%	26/08/2024	07/08/24					100.00%	31/08/2024	07/08/24					100.00%	2.16%	100.00%	100.00%	2.16%
MV Switchgear 6.6kV	SG-100D1	21577.0	2.16%	2	01/08/2023	21/08/23		1323001801	100.00%	14/08/2023	21/12/23		100.00%	04/10/2023	21/12/23		1723002197	IMESA SPA	100.00%	26/08/2024	07/08/24		pcs	1.00	1.00	100.00%	31/08/2024	07/08/24		pcs	1.00	1.00	100.00%	2.16%	100.00%	100.00%	2.16%
Low Voltage Switchgear		30893.0	3.09%		01/08/2023	20/12/23			100.00%	14/08/2023	21/12/23		100.00%	06/10/2023	21/12/23				100.00%	12/09/2024	07/08/24					100.00%	17/09/2024	07/08/24					100.00%	3.09%	100.00%	100.00%	3.09%
Low Voltage Switchgear	SG-200N1	30893.0	3.09%	2	01/08/2023	20/12/23		1323001801	100.00%	14/08/2023	21/12/23		100.00%	06/10/2023	21/12/23		1723002197	IMESA SPA	100.00%	12/09/2024	07/08/24		pcs	1.00	1.00	100.00%	17/09/2024	07/08/24		pcs	1.00	1.00	100.00%	3.09%	100.00%	100.00%	3.09%
Solar farm in-feed power isolator panel		566.0	0.06%		11/12/2023	20/12/23			100.00%	22/12/2023	21/12/23		100.00%	26/01/2024	21/12/23				100.00%	09/07/2024	24/09/24					100.00%	14/07/2024	24/09/24					100.00%	0.06%	100.00%	100.00%	0.06%
Solar farm in-feed power isolator panel		566.0	0.06%	3	11/12/2023	20/12/23		1323001801	100.00%	22/12/2023	21/12/23		100.00%	26/01/2024	21/12/23		1723002197	IMESA SPA	100.00%	09/07/2024	24/09/24		pcs	1.00	1.00	100.00%	14/07/2024	24/09/24		pcs	1.00	1.00	100.00%	0.06%	100.00%	100.00%	0.06%
Automation systems CCS-SIS & EMS		49563.0	4.96%		01/08/2023	21/08/23			100.00%	14/08/2023	01/09/23		100.00%	06/10/2023	15/03/24				100.00%	28/08/2024	14/10/24					100.00%	02/09/2024	14/10/24					100.00%	4.96%	100.00%	100.00%	4.96%
Automation systems CCS-SIS & EMS		49563.0	4.96%	2	01/08/2023	21/08/23		1324000108	100.00%	14/08/2023	01/09/23		100.00%	06/10/2023	15/03/24		1724000594	YOKOGAWA ITALIA SRL	100.00%	28/08/2024	14/10/24		pcs	11.00	11.00	100.00%	02/09/2024	14/10/24		pcs	11.00	11.00	100.00%	4.96%	100.00%	100.00%	4.96%
Shelter for plant instrument room		13374.0	1.34%		14/11/2023	03/11/23			100.00%	27/11/2023	15/11/23		100.00%	11/01/2024	11/01/24				100.00%	24/07/2024	01/08/24					100.00%	29/07/2024	01/08/24					100.00%	1.34%	100.00%	100.00%	1.34%
Shelter for plant instrument room	B-400	13374.0	1.34%	3	14/11/2023	03/11/23		1323001489	100.00%	27/11/2023	15/11/23		100.00%	11/01/2024	11/01/24		1724000049	ALEX SISTEMI SpA	100.00%	24/07/2024	01/08/24		pcs	1.00	1.00	100.00%	29/07/2024	01/08/24		pcs	1.00	1.00	100.00%	1.34%	100.00%	100.00%	1.34%
Shelter for LV switchgear room		13619.0	1.36%		14/11/2023	03/11/23			100.00%	27/11/2023	15/11/23		100.00%	03/01/2024	11/01/24				100.00%	19/07/2024	26/07/24					100.00%	24/07/2024	26/07/24					100.00%	1.36%	100.00%	100.00%	1.36%
Shelter for LV switchgear room	B-200	13619.0	1.36%	3	14/11/2023	03/11/23		1323001489	100.00%	27/11/2023	15/11/23		100.00%	03/01/2024	11/01/24		1724000049	ALEX SISTEMI SpA	100.00%	19/07/2024	26/07/24		pcs	1.00	1.00	100.00%	24/07/2024	26/07/24		pcs	1.00	1.00	100.00%	1.36%	100.00%	100.00%	1.36%
Shelter for HV switchgear room		14710.0	1.47%		14/11/2023	03/11/23			100.00%	27/11/2023	15/11/23		100.00%	03/01/2024	11/01/24				100.00%	19/07/2024	26/07/24					100.00%	24/07/2024	26/07/24					100.00%	1.47%	100.00%	100.00%	1.47%
Shelter for HV switchgear room	B-100	14710.0	1.47%	3	14/11/2023	03/11/23		1323001489	100.00%	27/11/2023	15/11/23		100.00%	03/01/2024	11/01/24		1724000049	ALEX SISTEMI SpA	100.00%	19/07/2024	26/07/24		pcs	1.00	1.00	100.00%	24/07/2024	26/07/24		pcs	1.00	1.00	100.00%	1.47%	100.00%	100.00%	1.47%
Shelter for AC UPS fitted with UPS system		27912.0	2.79%		14/11/2023	03/11/23			100.00%	27/11/2023	15/11/23		100.00%	03/01/2024	11/01/24				100.00%	19/07/2024	29/07/24					100.00%	24/07/2024	29/07/24					100.00%	2.79%	100.00%	100.00%	2.79%
Shelter for AC UPS fitted with UPS system	B-300	27912.0	2.79%	3	14/11/2023	03/11/23		1323001489	100.00%	27/11/2023	15/11/23		100.00%	03/01/2024	11/01/24		1724000049	ALEX SISTEMI SpA	100.00%	19/07/2024	29/07/24		pcs	1.00	1.00	100.00%	24/07/2024	29/07/24		pcs	1.00	1.00	100.00%	2.79%	100.00%	100.00%	2.79%
DC UPS panel board		1825.0	0.18%		18/10/2023	24/10/23			100.00%	31/10/2023	06/11/23		100.00%	01/12/2023	20/02/24				100.00%	11/07/2024	07/08/24					100.00%	16/07/2024	07/08/24					100.00%	0.18%	100.00%	100.00%	0.18%
DC UPS panel board	UP-200F1	1825.0	0.18%	3	18/10/2023	24/10/23		1323001422	100.00%	31/10/2023	06/11/23		100.00%	01/12/2023	20/02/24		1724000372	3W POWER S.P.A.	100.00%	11/07/2024	07/08/24		pcs	1.00	1.00	100.00%	16/07/2024	07/08/24		pcs	1.00	1.00	100.00%	0.18%	100.00%	100.00%	0.18%
AC UPS for CCS, SIS field instruments		3055.0	0.31%		03/11/2023	24/10/23			100.00%	16/11/2023	06/11/23		100.00%	19/12/2023	20/02/24				100.00%	29/07/2024	08/10/24					100.00%	03/08/2024	08/10/24					100.00%	0.31%	100.00%	100.00%	0.31%
AC UPS for CCS, SIS field instruments	UP-200E3	3055.0	0.31%	3	03/11/2023	24/10/23		1323001421	100.00%	16/11/2023	06/11/23		100.00%	19/12/2023	20/02/24		1724000372	3W POWER S.P.A.	100.00%	29/07/2024	08/10/24		pcs	1.00	1.00	100.00%	03/08/2024	08/10/24		pcs	1.00	1.00	100.00%	0.31%	100.00%	100.00%	0.31%
AC UPS for PAGA/FGS/EMCS Rectifier		3678.0	0.37%		20/11/2023	24/10/23			100.00%	01/12/2023	06/11/23		100.00%	08/01/2024	20/02/24				100.00%	19/08/2024	08/10/24					100.00%	24/08/2024	08/10/24					100.00%	0.37%	100.00%	100.00%	0.37%
AC UPS for PAGA/FGS/EMCS Rectifier	UP-200E4	3678.0	0.37%	3	20/11/2023	24/10/23		1323001421	100.00%	01/12/2023	06/11/23		100.00%	08/01/2024	20/02/24		1724000372	3W POWER S.P.A.	100.00%	19/08/2024	08/10/24		pcs	1.00	1.00	100.00%	24/08/2024	08/10/24		pcs	1.00	1.00	100.00%	0.37%	100.00%	100.00%	0.37%
Essential process load distribution panel		754.0	0.08%		04/12/2023	20/12/23			100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23				100.00%	08/07/2024	24/09/24					100.00%	13/07/2024	24/09/24					100.00%	0.08%	100.00%	100.00%	0.08%
Essential process load distribution panel	DP-200N1	754.0	0.08%	3	04/12/2023	20/12/23		1323001801	100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23		1723002197	IMESA SPA	100.00%	08/07/2024	24/09/24		pcs	1.00	1.00	100.00%	13/07/2024	24/09/24		pcs	1.00	1.00	100.00%	0.08%	100.00%	100.00%	0.08%
Process load distribution panel		1980.0	0.20%		04/12/2023	20/12/23			100.00%	18/12/2023	21/12/23		100.00%	23/01/2024	21/12/23				100.00%	06/07/2024	24/09/24					100.00%	11/07/2024	24/09/24					100.00%	0.20%	100.00%	100.00%	0.20%
Process load distribution panel		1980.0	0.20%	3	04/12/2023	20/12/23		1323001801	100.00%	18/12/2023	21/12/23		100.00%	23/01/2024	21/12/23		1723002197	IMESA SPA	100.00%	06/07/2024	24/09/24		pcs	1.00	1.00	100.00%	11/07/2024	24/09/24		pcs	1.00	1.00	100.00%	0.20%	100.00%	100.00%	0.20%
Distribution board for top deck lights		754.0	0.08%		04/12/2023	20/12/23			100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23				100.00%	08/07/2024	24/09/24					100.00%	13/07/2024	24/09/24					100.00%	0.08%	100.00%	100.00%	0.08%
Distribution board for top deck lights		754.0	0.08%	3	04/12/2023	20/12/23		1323001801	100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23		1723002197	IMESA SPA	100.00%	08/07/2024	24/09/24		pcs	1.00	1.00	100.00%	13/07/2024	24/09/24		pcs	1.00	1.00	100.00%	0.08%	100.00%	100.00%	0.08%
Distribution board for lower deck lights		754.0	0.08%		04/12/2023	20/12/23			100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23				100.00%	08/07/2024	24/09/24					100.00%	13/07/2024	24/09/24					100.00%	0.08%	100.00%	100.00%	0.08%
Distribution board for lower deck lights		754.0	0.08%	3	04/12/2023	20/12/23		1323001801	100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23		1723002197	IMESA SPA	100.00%	08/07/2024	24/09/24		pcs	1.00	1.00	100.00%	13/07/2024	24/09/24		pcs	1.00	1.00	100.00%	0.08%	100.00%	100.00%	0.08%
Distribution board for stair tower lights		377.0	0.04%		04/12/2023	20/12/23			100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23				100.00%	08/07/2024	24/09/24					100.00%	13/07/2024	24/09/24					100.00%	0.04%	100.00%	100.00%	0.04%
Distribution board for stair tower lights		377.0	0.04%	3	04/12/2023	20/12/23		1323001801	100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23		1723002197	IMESA SPA	100.00%	08/07/2024	24/09/24		pcs	1.00	1.00	100.00%	13/07/2024	24/09/24		pcs	1.00	1.00	100.00%	0.04%	100.00%	100.00%	0.04%
Distribution board for Relief valve platform lights		377.0	0.04%		04/12/2023	20/12/23			100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23				100.00%	08/07/2024	24/09/24					100.00%	13/07/2024	24/09/24					100.00%	0.04%	100.00%	100.00%	0.04%
Distribution board for Relief valve platform lights		377.0	0.04%	3	04/12/2023	20/12/23		1323001801	100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23		1723002197	IMESA SPA	100.00%	08/07/2024	24/09/24		pcs	1.00	1.00	100.00%	13/07/2024	24/09/24		pcs	1.00	1.00	100.00%	0.04%	100.00%	100.00%	0.04%
Distribution board for Emergency light		377.0	0.04%		04/12/2023	20/12/23			100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23				100.00%	08/07/2024	24/09/24					100.00%	13/07/2024	24/09/24					100.00%	0.04%	100.00%	100.00%	0.04%
Distribution board for Emergency light		377.0	0.04%	3	04/12/2023	20/12/23		1323001801	100.00%	18/12/2023	21/12/23		100.00%	25/01/2024	21/12/23		1723002197	IMESA SPA	100.00%	08/07/2024	24/09/24		pcs	1.00	1.00	100.00%	13/07/2024	24/09/24		pcs	1.00	1.00	100.00%	0.04%	100.00%	100.00%	0.04%
Telecom System		12682.0	1.27%		07/12/2023	16/10/23			100.00%	21/12/2023	19/10/23		100.00%	26/01/2024	27/02/24				100.00%	06/10/2024	27/09/24					100.00%	11/10/2024	27/09/24					100.00%	1.27%	100.00%	100.00%	1.27%
Telecom System		12682.0	1.27%	3	07/12/2023	16/10/23		1323001376	100.00%	21/12/2023	19/10/23		100.00%	26/01/2024	27/02/24		1724000452	FORES ENGINEERING SRL	100.00%	06/10/2024	27/09/24		pcs	38.00	38.00	100.00%	11/10/2024	27/09/24		pcs	38.00	38.00	100.00%	1.27%	100.00%	100.00%	1.27%
~~Waste Water Tank~~		~~3772.0~~	~~0.38%~~		~~20/10/2023~~	~~02/11/23~~			~~100.00%~~	~~03/11/2023~~	~~09/11/23~~		~~100.00%~~	~~11/12/2023~~	~~26/04/24~~		~~N/A~~		~~100.00%~~	~~28/09/2024~~	~~27/09/24~~					~~100.00%~~	~~03/10/2024~~	~~27/09/24~~					~~100.00%~~	~~0.38%~~	~~100.00%~~	~~100.00%~~	~~0.38%~~
~~Waste Water Tank~~	~~T-55001~~	~~3772.0~~	~~0.38%~~	~~3~~	~~20/10/2023~~	~~02/11/23~~		~~1323001476~~	~~100.00%~~	~~03/11/2023~~	~~09/11/23~~		~~100.00%~~	~~11/12/2023~~	~~26/04/24~~		~~N/A~~	~~N/A~~	~~100.00%~~	~~28/09/2024~~	~~27/09/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~03/10/2024~~	~~27/09/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~0.38%~~	~~100.00%~~	~~100.00%~~	~~0.38%~~
Instrument Air Receiver		45545.0	4.55%		20/10/2023	27/10/23			100.00%	03/11/2023	10/11/23		100.00%	05/12/2023	23/02/24				100.00%	12/09/2024		30/10/24				0.00%	17/09/2024		30/10/24				0.00%	4.55%	35.00%	100.00%	1.59%
Instrument Air Receiver		45545.0	4.55%	3	20/10/2023	27/10/23		1323001450	100.00%	03/11/2023	10/11/23		100.00%	05/12/2023	23/02/24		1724000428	COES SRL	100.00%	12/09/2024		30/10/24	psc	1.00	0.00	0.00%	17/09/2024		30/10/24	psc	1.00	0.00	0.00%	4.55%	35.00%	100.00%	1.59%
Davit Crane		7072.0	0.71%		15/01/2024	22/03/24			100.00%	26/01/2024	09/04/24		100.00%	27/02/2024	17/05/24				100.00%	08/09/2024		20/12/24				0.00%	13/09/2024		20/12/24				0.00%	0.71%	35.00%	100.00%	0.25%
Davit Crane	JB-200E03	7072.0	0.71%	3	15/01/2024	22/03/24		1324000511	100.00%	26/01/2024	09/04/24		100.00%	27/02/2024	17/05/24		1724001010	REMAZEL ENGINEERING SPA	100.00%	08/09/2024		20/12/24	pcs	2.00	0.00	0.00%	13/09/2024		20/12/24	pcs	2.00	0.00	0.00%	0.71%	35.00%	100.00%	0.25%
Instrument Air Package		2640.0	0.26%		13/10/2023	27/10/23			100.00%	26/10/2023	10/11/23		100.00%	28/11/2023	23/02/24				100.00%	20/09/2024		30/10/24				0.00%	25/09/2024		30/10/24				0.00%	0.26%	35.00%	100.00%	0.09%
Instrument Air Package	A-63000	2640.0	0.26%	3	13/10/2023	27/10/23		1323001450	100.00%	26/10/2023	10/11/23		100.00%	28/11/2023	23/02/24		1724000428	COES SRL	100.00%	20/09/2024		30/10/24	psc	1.00	0.00	0.00%	25/09/2024		30/10/24	psc	1.00	0.00	0.00%	0.26%	35.00%	100.00%	0.09%
Seawater Intake Pump		20009.0	2.00%		06/11/2023	04/03/24			100.00%	17/11/2023	15/03/24		100.00%	20/12/2023	08/05/24				100.00%	07/02/2025		20/12/24				0.00%	12/02/2025		20/12/24				0.00%	2.00%	35.00%	35.00%	0.70%
Seawater Intake Pump	P-50001A/B	20009.0	2.00%	2	06/11/2023	04/03/24		1324000351	100.00%	17/11/2023	15/03/24		100.00%	20/12/2023	08/05/24		1724000936	PCM GROUP ITALIA SRL	100.00%	07/02/2025		20/12/24	pcs	2.00	0.00	0.00%	12/02/2025		20/12/24	pcs	2.00	0.00	0.00%	2.00%	35.00%	35.00%	0.70%
Liferaft		3300.0	0.33%		09/04/2024	11/07/24			100.00%	22/04/2024	18/07/24		100.00%	29/05/2024	09/08/24				100.00%	11/07/2024		27/12/24				0.00%	16/07/2024		27/12/24				0.00%	0.33%	35.00%	100.00%	0.12%
Liferaft	YLB-079001/2	3300.0	0.33%	4	09/04/2024	11/07/24		1324001215	100.00%	22/04/2024	18/07/24		100.00%	29/05/2024	09/08/24		1724001660	DRAEGER ITALIA SPA	100.00%	11/07/2024		27/12/24	pcs	24.00	0.00	0.00%	16/07/2024		27/12/24	pcs	24.00	0.00	0.00%	0.33%	35.00%	100.00%	0.12%
Hydrogen Vent		5658.0	0.57%		18/10/2023	09/02/24			100.00%	31/10/2023	04/03/24		100.00%	01/12/2023	30/04/24				100.00%	31/08/2024		29/11/24				0.00%	05/09/2024		29/11/24				0.00%	0.57%	35.00%	100.00%	0.20%
Hydrogen Vent	Q-43004	5658.0	0.57%	3	18/10/2023	09/02/24		1324000222	100.00%	31/10/2023	04/03/24		100.00%	01/12/2023	30/04/24		1724000887	ENCORE THERMOENGINEERING SRL	100.00%	31/08/2024		29/11/24	pcs	1.00	0.00	0.00%	05/09/2024		29/11/24	pcs	1.00	0.00	0.00%	0.57%	35.00%	100.00%	0.20%
Container 40' ISO for Water treatment system		9430.0	0.94%		14/11/2023	15/11/23			100.00%	27/11/2023	01/12/23		100.00%	11/01/2024	23/02/24				100.00%	24/07/2024		30/10/24				0.00%	29/07/2024		30/10/24				0.00%	0.94%	35.00%	100.00%	0.33%
Container 40' ISO for Water treatment system		9430.0	0.94%	3	14/11/2023	15/11/23		1323001578	100.00%	27/11/2023	01/12/23		100.00%	11/01/2024	23/02/24		1724000448	PSC SPA	100.00%	24/07/2024		30/10/24				0.00%	29/07/2024		30/10/24				0.00%	0.94%	35.00%	100.00%	0.33%
JB with disconnector for Temporary Generator		401.0	0.04%		08/01/2024	17/06/24			100.00%	19/01/2024	21/06/24		100.00%	23/02/2024	19/07/24				100.00%	22/07/2024	22/10/24					100.00%	27/07/2024	22/10/24					100.00%	0.04%	100.00%	100.00%	0.04%
JB with disconnector for Temporary Generator	JB-200E02	401.0	0.04%	3	08/01/2024	17/06/24		1324001045	100.00%	19/01/2024	21/06/24		100.00%	23/02/2024	19/07/24		1724001481	TECHNOR ITALSMEA SPA	100.00%	22/07/2024	22/10/24		pcs	1.00	1.00	100.00%	27/07/2024	22/10/24		pcs	1.00	1.00	100.00%	0.04%	100.00%	100.00%	0.04%
SDV & BDV		7025.0	0.70%		14/11/2023	16/11/23			100.00%	27/11/2023	29/11/23		100.00%	03/01/2024	01/02/24				100.00%	26/09/2024	30/08/24					100.00%	01/10/2024	30/08/24					100.00%	0.70%	100.00%	100.00%	0.70%
SDV & BDV		7025.0	0.70%	3	14/11/2023	16/11/23		1323001585	100.00%	27/11/2023	29/11/23		100.00%	03/01/2024	01/02/24		1724000204	FLUITEK ORSENIGO VALVES SRL	100.00%	26/09/2024	30/08/24		pcs	28.00	28.00	100.00%	01/10/2024	30/08/24		pcs	28.00	28.00	100.00%	0.70%	100.00%	100.00%	0.70%
Actuated Control Valves		30830.0	3.08%		27/11/2023	21/11/23			100.00%	11/12/2023	06/12/23		100.00%	15/01/2024	05/04/24				100.00%	25/09/2024		30/10/24				0.00%	30/09/2024		30/10/24				0.00%	3.08%	35.00%	100.00%	1.08%
Actuated Control Valves		30830.0	3.08%	3	27/11/2023	21/11/23		1323001616	100.00%	11/12/2023	06/12/23		100.00%	15/01/2024	05/04/24		1724000740	AST SPA	100.00%	25/09/2024		30/10/24				0.00%	30/09/2024		30/10/24				0.00%	3.08%	35.00%	100.00%	1.08%
Pressure Safety Valves		2027.0	0.20%		27/11/2023	12/12/23			100.00%	11/12/2023	22/12/23		100.00%	15/01/2024	07/03/24				100.00%	25/09/2024	12/08/24					100.00%	30/09/2024	12/08/24					100.00%	0.20%	100.00%	100.00%	0.20%
Pressure Safety Valves		2027.0	0.20%	3	27/11/2023	12/12/23		1323001737	100.00%	11/12/2023	22/12/23		100.00%	15/01/2024	07/03/24		1724000518	TECHNICAL SRL	100.00%	25/09/2024	12/08/24		pcs	12.00	12.00	100.00%	30/09/2024	12/08/24		pcs	12.00	12.00	100.00%	0.20%	100.00%	100.00%	0.20%
Nav. Aids & anti collision system		14864.0	1.49%		04/12/2023	09/02/24			100.00%	18/12/2023	22/02/24		100.00%	23/01/2024	11/04/24				100.00%	06/07/2024	31/10/24					100.00%	11/07/2024	31/10/24					100.00%	1.49%	100.00%	100.00%	1.49%
Nav. Aids & anti collision system		14864.0	1.49%	3	04/12/2023	09/02/24		1324000218	100.00%	18/12/2023	22/02/24		100.00%	23/01/2024	11/04/24		1724000775	SICE SRL	100.00%	06/07/2024	31/10/24		pcs	1.00	1.00	100.00%	11/07/2024	31/10/24		pcs	1.00	1.00	100.00%	1.49%	100.00%	100.00%	1.49%
		137172.0	13.72%																															13.72%	97.60%	13.28%	13.39%
Primary Structures - Plate Girders		12660.0	1.27%		21/09/2023	29/08/23			100.00%	04/10/2023	30/08/23		100.00%	30/10/2023	08/09/23				100.00%	11/12/2023	08/11/23					100.00%	16/12/2023	08/11/23					100.00%	1.27%	100.00%	100.00%	1.27%
Primary Structures - Plate Girders		10000.0	1.00%	3	21/09/2023	29/08/23		1323001805	100.00%	04/10/2023	30/08/23		100.00%	30/10/2023	08/09/23		1723001495	VOLSTAPINE GROBBLECH GMBH & CO.	100.00%	11/12/2023	22/11/23		m2	1776.00	1776.00	100.00%	16/12/2023	22/11/23		m2	1776.00	1776.00	100.00%	1.00%	100.00%	100.00%	1.00%
Primary Structures - Plate Girders - balance		2660.0	0.27%		21/09/2023	12/10/23		1323001339	100.00%	04/10/2023	17/10/23		100.00%	30/10/2023	17/10/23		1723001716	EUROPE STEEL PROJECTS BV	100.00%	11/12/2023	08/11/23		m2	210.00	210.00	100.00%	16/12/2023	08/11/23		m2	210.00	210.00	100.00%	0.27%	100.00%	100.00%	0.27%
Primary Structures - Nodes		2465.0	0.25%		21/09/2023	12/10/23			100.00%	04/10/2023	13/10/23		100.00%	30/10/2023	17/10/23				100.00%	15/12/2023	08/11/23					100.00%	20/12/2023	08/11/23					100.00%	0.25%	100.00%	100.00%	0.25%
Primary Structures - Nodes		2465.0	0.25%	3	21/09/2023	12/10/23		1323001339	100.00%	04/10/2023	13/10/23		100.00%	30/10/2023	17/10/23		1723001716	EUROPE STEEL PROJECTS BV	100.00%	15/12/2023	08/11/23		m2	260.00	260.00	100.00%	20/12/2023	08/11/23		m2	260.00	260.00	100.00%	0.25%	100.00%	100.00%	0.25%
Primary Structures - Nodes - balance		0.0	0.00%		21/09/2023				0.00%	04/10/2023			0.00%	30/10/2023					0.00%	15/12/2023						0.00%	20/12/2023						0.00%	0.00%	0.00%	100.00%	0.00%
Primary Structures - Seamless Pipe (column)		539.0	0.05%		30/10/2023	26/09/23			100.00%	13/11/2023	03/10/23		100.00%	12/12/2023	27/10/23				100.00%	24/01/2024	27/11/23					100.00%	29/01/2024	27/11/23					100.00%	0.05%	100.00%	100.00%	0.05%
Primary Structures - Seamless Pipe (column)		539.0	0.05%	3	30/10/2023	26/09/23		1323001240	100.00%	13/11/2023	03/10/23		100.00%	12/12/2023	27/10/23		1723001797	T.A.L. TUBI ACCIAIO LOMBARDA SPA	100.00%	24/01/2024	27/11/23		m	242.00	242.00	100.00%	29/01/2024	27/11/23		m	242.00	242.00	100.00%	0.05%	100.00%	100.00%	0.05%
Primary Structures - Seamless Pipe (column) - balance		0.0	0.00%		30/10/2023	24/01/24		1324000097	100.00%	13/11/2023	09/02/24		100.00%	12/12/2023	09/02/24		1724000284	T.A.L. TUBI ACCIAIO LOMBARDA SPA	100.00%	24/01/2024	19/02/24		m	12.00	12.00	100.00%	29/01/2024	19/02/24		m	12.00	12.00	100.00%	0.00%	100.00%	100.00%	0.00%
Primary Structures - Rolled Pipe (column)		1378.0	0.14%		30/10/2023	12/10/23			100.00%	13/11/2023	13/10/23		100.00%	12/12/2023	17/10/23				100.00%	24/01/2024	08/11/23					100.00%	29/01/2024	08/11/23					100.00%	0.14%	100.00%	100.00%	0.14%
Primary Structures - Rolled Pipe (column)		1378.0	0.14%	3	30/10/2023	12/10/23		1323001339	100.00%	13/11/2023	13/10/23		100.00%	12/12/2023	17/10/23		1723001716	EUROPE STEEL PROJECTS BV	100.00%	24/01/2024	08/11/23		m2	126.00	126.00	100.00%	29/01/2024	08/11/23		m2	126.00	126.00	100.00%	0.14%	100.00%	100.00%	0.14%
Primary Structures - Rolled Pipe (column) - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	12/12/2023					0.00%	24/01/2024						0.00%	29/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Primary Structures - Seamless Pipe (bracing)		1892.0	0.19%		30/10/2023	26/09/23			100.00%	13/11/2023	03/10/23		100.00%	12/12/2023	27/10/23				100.00%	24/01/2024	27/11/23					100.00%	29/01/2024	27/11/23					100.00%	0.19%	100.00%	100.00%	0.19%
Primary Structures - Seamless Pipe (bracing)		1892.0	0.19%	3	30/10/2023	26/09/23		1323001240	100.00%	13/11/2023	03/10/23		100.00%	12/12/2023	27/10/23		1723001797	T.A.L. TUBI ACCIAIO LOMBARDA SPA	100.00%	24/01/2024	27/11/23		m	115.00	115.00	100.00%	29/01/2024	27/11/23		m	115.00	115.00	100.00%	0.19%	100.00%	100.00%	0.19%
Primary Structures - Seamless Pipe (bracing) - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	12/12/2023					0.00%	24/01/2024						0.00%	29/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Primary Structures - Rolled Pipe (bracing)		2053.0	0.21%		30/10/2023	12/10/23			100.00%	13/11/2023	13/10/23		100.00%	12/12/2023	17/10/23				100.00%	24/01/2024	08/11/23					100.00%	29/01/2024	08/11/23					100.00%	0.21%	100.00%	100.00%	0.21%
Primary Structures - Rolled Pipe (bracing)		2053.0	0.21%	3	30/10/2023	12/10/23		1323001339	100.00%	13/11/2023	13/10/23		100.00%	12/12/2023	17/10/23		1723001716	EUROPE STEEL PROJECTS BV	100.00%	24/01/2024	08/11/23		m2	200.00	200.00	100.00%	29/01/2024	08/11/23		m2	200.00	200.00	100.00%	0.21%	100.00%	100.00%	0.21%
Primary Structures - Rolled Pipe (bracing) - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	12/12/2023					0.00%	24/01/2024						0.00%	29/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
~~Secondary Structures - Cones~~		~~290.0~~	~~0.03%~~		~~30/10/2023~~	~~30/10/23~~			~~100.00%~~	~~13/11/2023~~	~~13/11/23~~		~~100.00%~~	~~04/12/2023~~	~~04/12/23~~				~~100.00%~~	~~16/01/2024~~	~~16/01/24~~					~~100.00%~~	~~21/01/2024~~	~~21/01/24~~					~~100.00%~~	~~0.03%~~	~~100.00%~~	~~100.00%~~	~~0.03%~~
~~Secondary Structures - Cones~~		~~290.0~~	~~0.03%~~	~~3~~	~~30/10/2023~~	~~30/10/23~~		~~N/A~~	~~100.00%~~	~~13/11/2023~~	~~13/11/23~~		100.00%	~~04/12/2023~~	~~04/12/23~~		~~N/A~~	~~N/A~~	~~100.00%~~	~~16/01/2024~~	~~16/01/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~21/01/2024~~	~~21/01/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~0.03%~~	~~100.00%~~	~~100.00%~~	~~0.03%~~
Secondary Structures - Cones - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	04/12/2023					0.00%	16/01/2024						0.00%	21/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Secondary Structures - Beams		4562.0	0.46%		30/10/2023	26/09/23			100.00%	13/11/2023	26/09/23		100.00%	04/12/2023	31/10/23				100.00%	16/01/2024	21/12/23					100.00%	21/01/2024	21/12/23					100.00%	0.46%	100.00%	100.00%	0.46%
Secondary Structures - Beams		4562.0	0.46%	3	30/10/2023	26/09/23		1323001239	100.00%	13/11/2023	26/09/23		100.00%	04/12/2023	31/10/23		1723001808	MANNISIPRE SPA	100.00%	16/01/2024	21/12/23		m	2140.00	2140.00	100.00%	21/01/2024	21/12/23		m	2140.00	2140.00	100.00%	0.46%	100.00%	100.00%	0.46%
Secondary Structures - Beams - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	04/12/2023					0.00%	16/01/2024						0.00%	21/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Secondary Structures - Structural Plates		9026.0	0.90%		30/10/2023	20/11/23			100.00%	13/11/2023	27/11/23		100.00%	27/11/2023	30/11/23				100.00%	09/01/2024	11/12/23					100.00%	14/01/2024	11/12/23					100.00%	0.90%	100.00%	100.00%	0.90%
Secondary Structures - Structural Plates		9026.0	0.90%	3	30/10/2023	20/11/23		1323001610	100.00%	13/11/2023	27/11/23		100.00%	27/11/2023	30/11/23		1723002024	FRANCHINI LAMIERE SPA	100.00%	09/01/2024	11/12/23		m2	1392.00	1392.00	100.00%	14/01/2024	11/12/23		m2	1392.00	1392.00	100.00%	0.90%	100.00%	100.00%	0.90%
Secondary Structures - Structural Plates - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	27/11/2023					0.00%	09/01/2024						0.00%	14/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Secondary Structures - Racks		1330.0	0.13%		30/10/2023	17/01/24			100.00%	13/11/2023	26/01/24		100.00%	04/12/2023	26/01/24				100.00%	16/01/2024	21/02/24					100.00%	21/01/2024	21/02/24					100.00%	0.13%	100.00%	100.00%	0.13%
Secondary Structures - Racks		1330.0	0.13%	3	30/10/2023	17/01/24		1324000058	100.00%	13/11/2023	26/01/24		100.00%	04/12/2023	26/01/24		1724000172	M.M. SRL	100.00%	16/01/2024	21/02/24		pcs	200.00	200.00	100.00%	21/01/2024	21/02/24		pcs	200.00	200.00	100.00%	0.13%	100.00%	100.00%	0.13%
Secondary Structures - Racks - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	04/12/2023					0.00%	16/01/2024						0.00%	21/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Caissons - Seamless Pipe and plates		2283.0	0.23%		10/05/2024	12/06/24			100.00%	23/05/2024	17/06/24		100.00%	20/06/2024	16/07/24				100.00%	20/07/2024	01/08/24					88.76%	25/07/2024	01/08/24					88.76%	0.23%	92.70%	100.00%	0.21%
Caissons - Seamless Pipe and plates		2283.0	0.23%	4	10/05/2024	12/06/24		1324001011	100.00%	23/05/2024	17/06/24		100.00%	20/06/2024	16/07/24		1724001443	T.A.L. TUBI ACCIAIO LOMBARDA SPA	100.00%	20/07/2024	01/08/24		m	89.00	79.00	88.76%	25/07/2024	01/08/24		m	89.00	79.00	88.76%	0.23%	92.70%	100.00%	0.21%
Caissons - Seamless Pipe and plates - balance		0.0	0.00%		10/05/2024				0.00%	23/05/2024			0.00%	20/06/2024					0.00%	20/07/2024						0.00%	25/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
~~Caissons - Cones~~		~~38.0~~	~~0.00%~~		~~10/05/2024~~	~~10/05/24~~			~~100.00%~~	~~23/05/2024~~	~~23/05/24~~		~~100.00%~~	~~20/06/2024~~	~~20/06/24~~				~~100.00%~~	~~20/07/2024~~	~~20/07/24~~					~~100.00%~~	~~25/07/2024~~	~~25/07/24~~					~~100.00%~~	~~0.00%~~	~~100.00%~~	~~100.00%~~	~~0.00%~~
~~Caissons - Cones~~		~~38.0~~	~~0.00%~~	4	~~10/05/2024~~	~~10/05/24~~		~~n/a~~	~~100.00%~~	~~23/05/2024~~	~~23/05/24~~		~~100.00%~~	~~20/06/2024~~	~~20/06/24~~		~~N/A~~	~~N/A~~	~~100.00%~~	~~20/07/2024~~	~~20/07/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~25/07/2024~~	~~25/07/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~0.00%~~	~~100.00%~~	~~100.00%~~	~~0.00%~~
~~Caissons - Cones - balance~~		~~0.0~~	~~0.00%~~		~~10/05/2024~~				~~0.00%~~	~~23/05/2024~~			~~0.00%~~	~~20/06/2024~~					~~0.00%~~	~~20/07/2024~~						~~0.00%~~	~~25/07/2024~~						~~0.00%~~	~~0.00%~~	~~0.00%~~	~~100.00%~~	~~0.00%~~
Caissons - Supports		573.0	0.06%		10/05/2024	12/06/24			100.00%	23/05/2024	17/06/24		100.00%	20/06/2024	16/07/24				100.00%	20/07/2024	01/08/24					89.89%	25/07/2024	01/08/24					89.89%	0.06%	93.43%	100.00%	0.05%
Caissons - Supports		573.0	0.06%	4	10/05/2024	12/06/24		1324001011	100.00%	23/05/2024	17/06/24		100.00%	20/06/2024	16/07/24		1724001443	T.A.L. TUBI ACCIAIO LOMBARDA SPA	100.00%	20/07/2024	01/08/24		m	89.00	80.00	89.89%	25/07/2024	01/08/24		m	89.00	80.00	89.89%	0.06%	93.43%	100.00%	0.05%
Caissons - Supports - balance		0.0	0.00%		10/05/2024				0.00%	23/05/2024			0.00%	20/06/2024					0.00%	20/07/2024						0.00%	25/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Transition Piece - Box Girders		13336.0	1.33%		10/04/2024	21/11/23			100.00%	23/04/2024	27/11/23		100.00%	23/05/2024	16/01/24				100.00%	30/08/2024	15/03/24					100.00%	04/09/2024	15/03/24					100.00%	1.33%	100.00%	100.00%	1.33%
Transition Piece - Box Girders		13336.0	1.33%	3	10/04/2024	21/11/23		1323001615	100.00%	23/04/2024	27/11/23		100.00%	23/05/2024	16/01/24		1724000081	VOLSTAPINE GROBBLECH GMBH & CO.	100.00%	30/08/2024	15/03/24		m2	772.00	772.00	100.00%	04/09/2024	15/03/24		m2	772.00	772.00	100.00%	1.33%	100.00%	100.00%	1.33%
Transition Piece - Box Girders - balance		0.0	0.00%		10/04/2024				0.00%	23/04/2024			0.00%	23/05/2024					0.00%	30/08/2024						0.00%	04/09/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Transition Piece - Rolled Pipe and plates		12460.0	1.25%		10/04/2024	21/11/23			100.00%	23/04/2024	27/11/23		100.00%	23/05/2024	16/01/24				100.00%	30/08/2024	19/04/24					100.00%	04/09/2024	19/04/24					100.00%	1.25%	100.00%	100.00%	1.25%
Transition Piece - Rolled Pipe and plates		12460.0	1.25%	3	10/04/2024	21/11/23		1323001615	100.00%	23/04/2024	27/11/23		100.00%	23/05/2024	16/01/24		1724000081	VOLSTAPINE GROBBLECH GMBH & CO.	100.00%	30/08/2024	19/04/24		m2	215.98	215.98	100.00%	04/09/2024	19/04/24		m2	215.98	215.98	100.00%	1.25%	100.00%	100.00%	1.25%
Transition Piece - Rolled Pipe and plates - balance		0.0	0.00%		10/04/2024	17/04/24		1324000664	100.00%	23/04/2024	18/04/24		100.00%	23/05/2024	23/04/24		1724000846	EUROPE STEEL PROJECTS BV	100.00%	30/08/2024	23/04/24		m2	49.22	49.22	100.00%	04/09/2024	23/04/24		m2	49.22	49.22	100.00%	0.00%	100.00%	100.00%	0.00%
Transition Piece - Flange, cap, padeyes, bolts, stairs and door		8215.0	0.82%		10/04/2024	20/11/23			100.00%	23/04/2024	01/12/23		100.00%	23/05/2024	16/01/24				100.00%	20/08/2024	16/02/24					80.00%	25/08/2024	16/02/24					80.00%	0.82%	87.00%	100.00%	0.71%
Transition Piece - Flange, cap, padeyes, bolts, stairs and door - door		1643.0	0.16%	3	10/04/2024	02/09/24		1324001479	100.00%	23/04/2024	10/09/24		100.00%	23/05/2024	10/09/24		1724001811	CAMERANI & MELDOLESI SRL	100.00%	20/08/2024		31/10/24				0.00%	25/08/2024		31/10/24				0.00%	0.16%	35.00%	100.00%	0.06%
Transition Piece - Flange, cap, padeyes, bolts, stairs and door - stairs		2054.0	0.21%		10/04/2024	13/12/23		1323001748 / 1324000097	100.00%	23/04/2024	11/01/24		100.00%	23/05/2024	16/01/24		1724000079	MANNISIPRE SPA	100.00%	20/08/2024	16/02/24		m	114.00	114.00	100.00%	25/08/2024	16/02/24		m	114.00	114.00	100.00%	0.21%	100.00%	100.00%	0.21%
Transition Piece - Flange, cap, padeyes, bolts, stairs and door - flange/cap/bolts		4518.0	0.45%		10/04/2024	20/11/23		1323001608	100.00%	23/04/2024	01/12/23		100.00%	23/05/2024	16/02/24		1724000344	FIHI FORGING INDUSTRY S.L.	100.00%	20/08/2024	04/06/24		pcs	1.00	1.00	100.00%	25/08/2024	04/06/24		pcs	1.00	1.00	100.00%	0.45%	100.00%	100.00%	0.45%
Equipment Supports		7476.0	0.75%		30/10/2023	22/03/24			100.00%	13/11/2023	05/04/24		100.00%	12/12/2023	25/03/24				100.00%	24/01/2024	22/05/24					100.00%	29/01/2024	22/05/24					100.00%	0.75%	100.00%	100.00%	0.75%
Equipment Supports		7476.0	0.75%	4	30/10/2023	22/03/24		1324000512	100.00%	13/11/2023	05/04/24		100.00%	12/12/2023	25/03/24		1724000651	TURCHETTI BRUNO SRL	100.00%	24/01/2024	22/05/24			1.00	1.00	100.00%	29/01/2024	22/05/24			1.00	1.00	100.00%	0.75%	100.00%	100.00%	0.75%
Equipment Supports - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	12/12/2023					0.00%	24/01/2024						0.00%	29/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Access Platform		9142.0	0.91%		30/10/2023	13/12/23			100.00%	13/11/2023	11/01/24		100.00%	12/12/2023	16/01/24				100.00%	24/01/2024	16/02/24					100.00%	29/01/2024	16/02/24					100.00%	0.91%	100.00%	100.00%	0.91%
Access Platform		9142.0	0.91%	3	30/10/2023	13/12/23		1323001748	100.00%	13/11/2023	11/01/24		100.00%	12/12/2023	16/01/24		1724000079	MANNISIPRE SPA	100.00%	24/01/2024	16/02/24		m	188.00	188.00	100.00%	29/01/2024	16/02/24		m	188.00	188.00	100.00%	0.91%	100.00%	100.00%	0.91%
Access Platform - balance		0.0	0.00%		30/10/2023	24/01/24		1324000097	100.00%	13/11/2023	09/02/24		100.00%	12/12/2023	09/02/24		1724000284	T.A.L. TUBI ACCIAIO LOMBARDA SPA	100.00%	24/01/2024	19/02/24		m	100.00	100.00	100.00%	29/01/2024	19/02/24		m	100.00	100.00	100.00%	0.00%	100.00%	100.00%	0.00%
~~Hatches~~		~~47.0~~	~~0.00%~~		~~30/10/2023~~	~~08/01/24~~			~~100.00%~~	~~13/11/2023~~	~~08/01/24~~		~~100.00%~~	~~12/12/2023~~	~~08/01/24~~				~~100.00%~~	~~24/01/2024~~	~~24/01/24~~					~~100.00%~~	~~29/01/2024~~	~~24/01/24~~					~~100.00%~~	~~0.00%~~	~~100.00%~~	~~100.00%~~	~~0.00%~~
~~Hatches~~		~~47.0~~	~~0.00%~~	~~3~~	~~30/10/2023~~	~~08/01/24~~		~~N/A~~	~~100.00%~~	~~13/11/2023~~	~~08/01/24~~		~~100.00%~~	~~12/12/2023~~	~~08/01/24~~		~~N/A~~	~~N/A~~	~~100.00%~~	~~24/01/2024~~	~~24/01/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~29/01/2024~~	~~24/01/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~0.00%~~	~~100.00%~~	~~100.00%~~	~~0.00%~~
~~Hatches - balance~~		~~0.0~~	~~0.00%~~		~~30/10/2023~~				~~0.00%~~	~~13/11/2023~~			~~0.00%~~	~~12/12/2023~~					~~0.00%~~	~~24/01/2024~~						~~0.00%~~	~~29/01/2024~~						~~0.00%~~	~~0.00%~~	~~0.00%~~	~~100.00%~~	~~0.00%~~
Lifting Padeyes		2272.0	0.23%		30/10/2023	12/10/23			100.00%	13/11/2023	13/10/23		100.00%	12/12/2023	17/10/23				100.00%	24/01/2024	08/11/23					100.00%	29/01/2024	08/11/23					100.00%	0.23%	100.00%	100.00%	0.23%
Lifting Padeyes		2272.0	0.23%	3	30/10/2023	12/10/23		1323001339	100.00%	13/11/2023	13/10/23		100.00%	12/12/2023	17/10/23		1723001716	EUROPE STEEL PROJECTS BV	100.00%	24/01/2024	08/11/23			1.00	1.00	100.00%	29/01/2024	08/11/23			1.00	1.00	100.00%	0.23%	100.00%	100.00%	0.23%
Lifting Padeyes - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	12/12/2023					0.00%	24/01/2024						0.00%	29/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Walkways		15932.0	1.59%		30/10/2023	26/09/23			100.00%	13/11/2023	26/09/23		100.00%	12/12/2023	31/10/23				100.00%	24/01/2024	29/01/24					100.00%	29/01/2024	29/01/24					100.00%	1.59%	100.00%	100.00%	1.59%
Walkways		15932.0	1.59%	4	30/10/2023	26/09/23		1323001239	100.00%	13/11/2023	26/09/23		100.00%	12/12/2023	31/10/23		1723001808	MANNISIPRE SPA	100.00%	24/01/2024	29/01/24		m	2140.00	2140.00	100.00%	29/01/2024	29/01/24		m	2140.00	2140.00	100.00%	1.59%	100.00%	100.00%	1.59%
Walkways - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	12/12/2023					0.00%	24/01/2024						0.00%	29/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Gratings		86.0	0.01%		30/10/2023	19/01/24			100.00%	13/11/2023	29/01/24		100.00%	12/12/2023	07/02/24				100.00%	24/01/2024	21/02/24					100.00%	29/01/2024	21/02/24					100.00%	0.01%	100.00%	100.00%	0.01%
Gratings		86.0	0.01%	4	30/10/2023	19/01/24		1324000083	100.00%	13/11/2023	29/01/24		100.00%	12/12/2023	07/02/24		1724000256	C.T.M SRL	100.00%	24/01/2024	27/03/24		m2	573.00	573.00	100.00%	29/01/2024	27/03/24		m2	573.00	573.00	100.00%	0.01%	100.00%	100.00%	0.01%
Gratings - balance		0.0	0.00%		30/10/2023	26/01/24		1324000124	100.00%	13/11/2023	06/02/24		100.00%	12/12/2023	06/02/24		1724000250	HILTI ITALIA SPA	100.00%	24/01/2024	21/02/24		pcs	6044.00	6044.00	100.00%	29/01/2024	21/02/24		pcs	6044.00	6044.00	100.00%	0.00%	100.00%	100.00%	0.00%
Handrails		5539.0	0.55%		30/10/2023	17/01/24			100.00%	13/11/2023	25/01/24		100.00%	04/12/2023	25/01/24				100.00%	16/01/2024	21/02/24					100.00%	21/01/2024	21/02/24					100.00%	0.55%	100.00%	100.00%	0.55%
Handrails		5539.0	0.55%	4	30/10/2023	17/01/24		1324000060 \ 1324000262 \ 1324000276	100.00%	13/11/2023	25/01/24		100.00%	04/12/2023	25/01/24		1724000169	MANUTEN CO.MI.C. SRL	100.00%	16/01/2024	21/02/24		pcs	290.00	290.00	100.00%	21/01/2024	21/02/24		pcs	290.00	290.00	100.00%	0.55%	100.00%	100.00%	0.55%
Handrails - balance		0.0	0.00%		30/10/2023	30/01/24		1324000143	100.00%	13/11/2023	05/02/24		100.00%	04/12/2023	14/02/24		1724000330	OMC OFFICINE SRL	100.00%	16/01/2024		05/06/24	kg	10500.00	0.00	0.00%	21/01/2024		05/06/24	kg	10500.00	0.00	0.00%	0.00%	35.00%	100.00%	0.00%
~~Ladders~~		~~2975.0~~	~~0.30%~~		~~30/10/2023~~	~~30/10/23~~			~~100.00%~~	~~13/11/2023~~	~~13/11/23~~		~~100.00%~~	~~04/12/2023~~	~~04/12/23~~				~~100.00%~~	~~16/01/2024~~	~~16/01/24~~					~~100.00%~~	~~21/01/2024~~	~~21/01/24~~					~~100.00%~~	~~0.30%~~	~~100.00%~~	~~100.00%~~	~~0.30%~~
~~Ladders~~		~~2975.0~~	~~0.30%~~	4	~~30/10/2023~~	~~30/10/23~~		~~N/A~~	~~100.00%~~	~~13/11/2023~~	~~13/11/23~~		~~100.00%~~	~~04/12/2023~~	~~04/12/23~~		~~N/A~~	~~N/A~~	~~100.00%~~	~~16/01/2024~~	~~16/01/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~21/01/2024~~	~~21/01/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~0.30%~~	~~100.00%~~	~~100.00%~~	~~0.30%~~
~~Ladders - balance~~		~~0.0~~	~~0.00%~~		~~30/10/2023~~				~~0.00%~~	~~13/11/2023~~			~~0.00%~~	~~04/12/2023~~					~~0.00%~~	~~16/01/2024~~						~~0.00%~~	~~21/01/2024~~						~~0.00%~~	~~0.00%~~	~~0.00%~~	~~100.00%~~	~~0.00%~~
Stairs		5498.0	0.55%		30/10/2023	13/12/23			100.00%	13/11/2023	11/01/24		100.00%	04/12/2023	16/01/24				100.00%	16/01/2024	16/02/24					100.00%	21/01/2024	16/02/24					100.00%	0.55%	100.00%	100.00%	0.55%
Stairs		5498.0	0.55%	4	30/10/2023	13/12/23		1323001748	100.00%	13/11/2023	11/01/24		100.00%	04/12/2023	16/01/24		1724000079	MANNISIPRE SPA	100.00%	16/01/2024	16/02/24		m	108.00	108.00	100.00%	21/01/2024	16/02/24		m	108.00	108.00	100.00%	0.55%	100.00%	100.00%	0.55%
Stairs - balance		0.0	0.00%		30/10/2023	24/01/24		1324000097	100.00%	13/11/2023	09/02/24		100.00%	04/12/2023	09/02/24		1724000284	T.A.L. TUBI ACCIAIO LOMBARDA SPA	100.00%	16/01/2024	19/02/24		m	60.00	60.00	100.00%	21/01/2024	19/02/24		m	60.00	60.00	100.00%	0.00%	100.00%	100.00%	0.00%
Upper Grillage		8393.0	0.84%		16/10/2023	09/02/24			100.00%	27/10/2023	23/02/24		100.00%	27/11/2023	23/02/24				100.00%	09/01/2024	16/04/24					100.00%	14/01/2024	16/04/24					100.00%	0.84%	100.00%	100.00%	0.84%
Upper Grillage		8393.0	0.84%	3	16/10/2023	09/02/24		1324000215	100.00%	27/10/2023	23/02/24		100.00%	27/11/2023	23/02/24		1723001793	SCANDIUZZI SEEL CONSTRUCTIONS SPA	100.00%	09/01/2024	16/04/24		kg	1.00	1.00	100.00%	14/01/2024	16/04/24		kg	1.00	1.00	100.00%	0.84%	100.00%	100.00%	0.84%
Upper Grillage - balance		0.0	0.00%		16/10/2023				0.00%	27/10/2023			0.00%	27/11/2023					0.00%	09/01/2024						0.00%	14/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Lower Grillage & Seafastening		6712.0	0.67%		26/07/2024	07/12/23			69.99%	08/08/2024	13/12/23		69.99%	30/08/2024	14/12/23				69.99%	29/10/2024	24/01/24					69.99%	04/11/2024	24/01/24					69.99%	0.67%	69.99%	35.00%	0.47%
Lower Grillage & Seafastening - Lower Grillage Beams		4698.0	0.47%	3	26/07/2024	07/12/23		1323001715	100.00%	08/08/2024	13/12/23		100.00%	30/08/2024	14/12/23		1723002143	MANNISIPRE SPA	100.00%	29/10/2024	24/01/24		m	480	480.00	100.00%	04/11/2024	24/01/24		m	480	480.00	100.00%	0.47%	100.00%	35.00%	0.47%
Lower Grillage & Seafastening - balance		2014.0	0.20%		26/07/2024				0.00%	08/08/2024			0.00%	30/08/2024					0.00%	29/10/2024						0.00%	04/11/2024						0.00%	0.20%	0.00%	35.00%	0.00%
~~Rigging Platform~~		~~0.0~~	~~0.00%~~		~~13/05/2024~~	~~13/05/24~~			~~100.00%~~	~~24/05/2024~~	~~24/05/24~~		~~100.00%~~	~~21/06/2024~~	~~21/06/24~~				~~100.00%~~	~~03/09/2024~~	~~03/09/24~~					~~100.00%~~	~~08/09/2024~~	~~08/09/24~~					~~100.00%~~	~~0.00%~~	~~100.00%~~	~~100.00%~~	~~0.00%~~
~~Rigging Platform~~		~~0.0~~	~~0.00%~~	3	~~13/05/2024~~	~~13/05/24~~		~~N/A~~	~~100.00%~~	~~24/05/2024~~	~~24/05/24~~		~~100.00%~~	~~21/06/2024~~	~~21/06/24~~		~~N/A~~	~~N/A~~	~~100.00%~~	~~03/09/2024~~	~~03/09/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~08/09/2024~~	~~08/09/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~0.00%~~	~~100.00%~~	~~100.00%~~	~~0.00%~~
~~Rigging Platform - balance~~		~~0.0~~	~~0.00%~~		~~13/05/2024~~				~~0.00%~~	~~24/05/2024~~			~~0.00%~~	~~21/06/2024~~					~~0.00%~~	~~03/09/2024~~						~~0.00%~~	~~08/09/2024~~						~~0.00%~~	~~0.00%~~	~~0.00%~~	~~100.00%~~	~~0.00%~~
		32359.0	3.24%																															3.24%	85.64%	3.24%	2.77%
Piping - Carbon Steel		170.0	0.02%		08/01/2024	15/03/24			100.00%	19/01/2024	21/03/24		100.00%	20/02/2024	22/04/24				100.00%	20/05/2024	20/05/24					100.00%	25/05/2024	20/05/24					100.00%	0.02%	100.00%	100.00%	0.02%
Piping - Carbon Steel		170.0	0.02%	4	08/01/2024	15/03/24		1324000451	100.00%	19/01/2024	21/03/24		100.00%	20/02/2024	22/04/24		1724000838	COMMERCIALE TUBI ACCIAIO SPA	100.00%	20/05/2024	20/05/24		m	390.00	390.00	100.00%	25/05/2024	20/05/24		m	390.00	390.00	100.00%	0.02%	100.00%	100.00%	0.02%
Piping - Carbon Steel - balance		0.0	0.00%		08/01/2024				0.00%	19/01/2024			0.00%	20/02/2024					0.00%	20/05/2024						0.00%	25/05/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Fittings & Flanges Carbon Steel		6.0	0.00%		08/01/2024	15/03/24			100.00%	19/01/2024	28/03/24		100.00%	20/02/2024	26/04/24				100.00%	20/05/2024	03/06/24					100.00%	25/05/2024	03/06/24					100.00%	0.00%	100.00%	100.00%	0.00%
Fittings & Flanges Carbon Steel		6.0	0.00%	4	08/01/2024	15/03/24		1324000449	100.00%	19/01/2024	28/03/24		100.00%	20/02/2024	26/04/24		1724000839	RACCORTUBI SPA	100.00%	20/05/2024	03/06/24		pcs	122.00	122.00	100.00%	25/05/2024	03/06/24		pcs	122.00	122.00	100.00%	0.00%	100.00%	100.00%	0.00%
Fittings & Flanges Carbon Steel - balance		0.0	0.00%		08/01/2024				0.00%	19/01/2024			0.00%	20/02/2024					0.00%	20/05/2024						0.00%	25/05/2024						0.00%	0.00%	0.00%	100.00%	0.00%
~~Forged Fittings - Carbon Steel~~		~~47.0~~	~~0.00%~~		~~08/01/2024~~	~~08/01/24~~			~~100.00%~~	~~19/01/2024~~	~~19/01/24~~		~~100.00%~~	~~20/02/2024~~	~~20/02/24~~				~~100.00%~~	~~20/05/2024~~	~~20/05/24~~					~~100.00%~~	~~25/05/2024~~	~~25/05/24~~					~~100.00%~~	~~0.00%~~	~~100.00%~~	~~100.00%~~	~~0.00%~~
~~Forged Fittings - Carbon Steel~~		~~47.0~~	~~0.00%~~	4	~~08/01/2024~~	~~08/01/24~~		~~N/A~~	~~100.00%~~	~~19/01/2024~~	~~19/01/24~~		~~100.00%~~	~~20/02/2024~~	~~20/02/24~~		~~N/A~~	~~N/A~~	~~100.00%~~	~~20/05/2024~~	~~20/05/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~25/05/2024~~	~~25/05/24~~		~~n/a~~	~~1.00~~	~~1.00~~	~~100.00%~~	~~0.00%~~	~~100.00%~~	~~100.00%~~	~~0.00%~~
Forged Fittings - Carbon Steel - balance		0.0	0.00%		08/01/2024				0.00%	19/01/2024			0.00%	20/02/2024					0.00%	20/05/2024						0.00%	25/05/2024						0.00%	0.00%	0.00%	100.00%	0.00%
BW Fittings - Carbon Steel		128.0	0.01%		08/01/2024	15/03/24			100.00%	19/01/2024	27/03/24		100.00%	20/02/2024	26/04/24				100.00%	20/05/2024	03/06/24					100.00%	25/05/2024	03/06/24					100.00%	0.01%	100.00%	100.00%	0.01%
BW Fittings - Carbon Steel		128.0	0.01%	4	08/01/2024	15/03/24		1324000454	100.00%	19/01/2024	27/03/24		100.00%	20/02/2024	26/04/24		1724000839	RACCORTUBI SPA	100.00%	20/05/2024	03/06/24		pcs	181.00	181.00	100.00%	25/05/2024	03/06/24		pcs	181.00	181.00	100.00%	0.01%	100.00%	100.00%	0.01%
BW Fittings - Carbon Steel - balance		0.0	0.00%		08/01/2024				0.00%	19/01/2024			0.00%	20/02/2024					0.00%	20/05/2024						0.00%	25/05/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Piping - Stainless Steel		726.0	0.07%		08/01/2024	15/03/24			100.00%	19/01/2024	27/03/24		100.00%	23/02/2024	22/04/24				100.00%	02/06/2024	03/06/24					100.00%	07/06/2024	03/06/24					100.00%	0.07%	100.00%	100.00%	0.07%
Piping - Stainless Steel		726.0	0.07%	4	08/01/2024	15/03/24		1324000450	100.00%	19/01/2024	27/03/24		100.00%	23/02/2024	22/04/24		1724000839	RACCORTUBI SPA	100.00%	02/06/2024	03/06/24		m	713.00	713.00	100.00%	07/06/2024	03/06/24		m	713.00	713.00	100.00%	0.07%	100.00%	100.00%	0.07%
Piping - Stainless Steel - balance		0.0	0.00%	4	08/01/2024				0.00%	19/01/2024			0.00%	23/02/2024					0.00%	02/06/2024						0.00%	07/06/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Fittings & Flanges - Stainless Steel		96.0	0.01%		08/01/2024	15/03/24			100.00%	19/01/2024	28/03/24		100.00%	23/02/2024	26/04/24				100.00%	02/06/2024	18/06/24					100.00%	07/06/2024	18/06/24					100.00%	0.01%	100.00%	100.00%	0.01%
Fittings & Flanges - Stainless Steel		96.0	0.01%	4	08/01/2024	15/03/24		1324000448	100.00%	19/01/2024	28/03/24		100.00%	23/02/2024	26/04/24		1724000839	RACCORTUBI SPA	100.00%	02/06/2024	18/06/24		pcs	501.00	501.00	100.00%	07/06/2024	18/06/24		pcs	501.00	501.00	100.00%	0.01%	100.00%	100.00%	0.01%
Fittings & Flanges - Stainless Steel - balance		0.0	0.00%	4	08/01/2024				0.00%	19/01/2024			0.00%	23/02/2024					0.00%	02/06/2024						0.00%	07/06/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Piping - Super Duplex		5000.0	0.50%		08/01/2024	15/03/24			100.00%	19/01/2024	27/03/24		100.00%	20/02/2024	22/04/24				100.00%	19/06/2024	03/06/24					100.00%	24/06/2024	03/06/24					100.00%	0.50%	100.00%	100.00%	0.50%

CROSSWIND

ROSETTI MARINO

PROCUREMENT STATUS REPORT

Cut Off Date: 25/10/2024

					BID PHASE									PURCHASE ORDER						ITEM DELIVERY																	
					RFQ (10%)					VENDOR QUOTATION (5%)				PURCHASE ORDER (20%)						MANUFACTURING & EX-WORKS (55%)							TRANSPORTATION & YARD ARRIVAL (10%)							OVERALL PROCUREMENT PROGRESS			
DESCRIPTION	TAG	1000000	RELATIVE WEIGHT	CRITICALITY INDEX	PLANNED DATE	ACTUAL RFQ ISSUE DATE	FORECAST DATE	RFQ REF.	RFQ PROGRESS	PLANNED DATE	ACTUAL DATE	FORECAST DATE	QUOTATION PROGRESS	PLANNED DATE	ACTUAL PO ISSUE DATE	FORECAST DATE	PURCHASE ORDER (20%)	SUPPLIER NAME	PURCHASE ORDER PROGRESS	PLANNED DATE	ACTUAL PO ISSUE DATE	FORECAST DATE	QUANTITY UoM	QUANTITY TOTAL	QUANTITY DELIVERED	PROGRESS (%)	PLANNED DATE	ACTUAL DATE	FORECAST DATE	QUANTITY UoM	QUANTITY TOTAL	QUANTITY DELIVERED	YARD DELIVERY PROGRESS (%)	RELATIVE WEIGHT (%)	ITEM / DISCIPLINE PROGRESS	PROCUREMENT PLANNED PROGRESS	PROCUREMENT PROGRESS
		1000000.0	100.00%																																	82.36%	77.97%
Piping - Super Duplex		5000.0	0.50%	4	08/01/2024	15/03/24		1324000450	100.00%	19/01/2024	27/03/24		100.00%	20/02/2024	22/04/24		1724000839	RACCORTUBI SPA	100.00%	19/06/2024	03/06/24		m	127.00	127.00	100.00%	24/06/2024	03/06/24		m	127.00	127.00	100.00%	0.50%	100.00%	100.00%	0.50%
Piping - Super Duplex - balance		0.0	0.00%		08/01/2024				0.00%	19/01/2024			0.00%	20/02/2024					0.00%	19/06/2024						0.00%	24/06/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Fittings & Flanges Super Duplex		300.0	0.03%		08/01/2024	15/03/24			100.00%	19/01/2024	28/03/24		100.00%	20/02/2024	26/04/24				100.00%	19/06/2024	15/07/24					100.00%	24/06/2024	15/07/24					100.00%	0.03%	100.00%	100.00%	0.03%
Fittings & Flanges Super Duplex		300.0	0.03%	4	08/01/2024	15/03/24		1324000448	100.00%	19/01/2024	28/03/24		100.00%	20/02/2024	26/04/24		1724000839	RACCORTUBI SPA	100.00%	19/06/2024	15/07/24		pcs	85.00	85.00	100.00%	24/06/2024	15/07/24		pcs	85.00	85.00	100.00%	0.03%	100.00%	100.00%	0.03%
Fittings & Flanges Super Duplex - balance		0.0	0.00%		08/01/2024				0.00%	19/01/2024			0.00%	20/02/2024					0.00%	19/06/2024						0.00%	24/06/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Forged Fittings - Super Duplex & SS		47.0	0.00%		08/01/2024	15/03/24			100.00%	19/01/2024	27/03/24		100.00%	20/02/2024	26/04/24				100.00%	19/06/2024	18/06/24					100.00%	24/06/2024	18/06/24					100.00%	0.00%	100.00%	100.00%	0.00%
Forged Fittings - Super Duplex & SS		47.0	0.00%	4	08/01/2024	15/03/24		1324000452	100.00%	19/01/2024	27/03/24		100.00%	20/02/2024	26/04/24		1724000839	RACCORTUBI SPA	100.00%	19/06/2024	18/06/24		pcs	13.00	13.00	100.00%	24/06/2024	18/06/24		pcs	13.00	13.00	100.00%	0.00%	100.00%	100.00%	0.00%
Forged Fittings - Super Duplex & SS - balance		0.0	0.00%		08/01/2024				0.00%	19/01/2024			0.00%	20/02/2024					0.00%	19/06/2024						0.00%	24/06/2024						0.00%	0.00%	0.00%	100.00%	0.00%
BW Fittings - Super Duplex & SS		3501.0	0.35%		08/01/2024	15/03/24			100.00%	19/01/2024	28/03/24		100.00%	20/02/2024	26/04/24				100.00%	19/06/2024	03/06/24					100.00%	24/06/2024	03/06/24					100.00%	0.35%	100.00%	100.00%	0.35%
BW Fittings - Super Duplex & SS		3501.0	0.35%	4	08/01/2024	15/03/24		1324000453	100.00%	19/01/2024	28/03/24		100.00%	20/02/2024	26/04/24		1724000839	RACCORTUBI SPA	100.00%	19/06/2024	03/06/24		pcs	696.00	696.00	100.00%	24/06/2024	03/06/24		pcs	696.00	696.00	100.00%	0.35%	100.00%	100.00%	0.35%
BW Fittings - Super Duplex & SS - balance		0.0	0.00%		08/01/2024				0.00%	19/01/2024			0.00%	20/02/2024					0.00%	19/06/2024						0.00%	24/06/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Gaskets		705.0	0.07%		26/02/2024	15/03/24			100.00%	08/03/2024	28/03/24		100.00%	10/04/2024	26/04/24				100.00%	09/07/2024	12/07/24					100.00%	14/07/2024	12/07/24					100.00%	0.07%	100.00%	100.00%	0.07%
Gaskets		705.0	0.07%	4	26/02/2024	15/03/24		1324000447	100.00%	08/03/2024	28/03/24		100.00%	10/04/2024	26/04/24		1724000839	RACCORTUBI SPA	100.00%	09/07/2024	12/07/24		pcs	1320.00	1320.00	100.00%	14/07/2024	12/07/24		pcs	1320.00	1320.00	100.00%	0.07%	100.00%	100.00%	0.07%
Gaskets - balance		0.0	0.00%		26/02/2024				0.00%	08/03/2024			0.00%	10/04/2024					0.00%	09/07/2024						0.00%	14/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Studs & Bolts		47.0	0.00%		22/01/2024	15/03/24			100.00%	02/02/2024	28/03/24		100.00%	05/03/2024	26/04/24				100.00%	12/07/2024	24/07/24					100.00%	17/07/2024	24/07/24					100.00%	0.00%	100.00%	100.00%	0.00%
Studs & Bolts		47.0	0.00%	4	22/01/2024	15/03/24		1324000446	100.00%	02/02/2024	28/03/24		100.00%	05/03/2024	26/04/24		1724000839	RACCORTUBI SPA	100.00%	12/07/2024	24/07/24		pcs	3430.00	3430.00	100.00%	17/07/2024	24/07/24		pcs	3430.00	3430.00	100.00%	0.00%	100.00%	100.00%	0.00%
Studs & Bolts - balance		0.0	0.00%		22/01/2024				0.00%	02/02/2024			0.00%	05/03/2024					0.00%	12/07/2024						0.00%	17/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Manual Valves - Ball		1041.0	0.10%		14/11/2023	28/11/23			100.00%	27/11/2023	05/12/23		100.00%	03/01/2024	16/04/24				100.00%	16/09/2024	11/10/24					70.00%	21/09/2024	11/10/24					70.00%	0.10%	80.50%	100.00%	0.08%
Manual Valves - Ball		1041.0	0.10%		14/11/2023	28/11/23		1323001663	100.00%	27/11/2023	05/12/23		100.00%	03/01/2024	16/04/24		1724000798	INDRA SRL	100.00%	16/09/2024	11/10/24		pcs	40.00	28.00	70.00%	21/09/2024	11/10/24		pcs	40.00	28.00	70.00%	0.10%	80.50%	100.00%	0.08%
Manual Valves - Ball- balance		0.0	0.00%	3	14/11/2023				0.00%	27/11/2023			0.00%	03/01/2024					0.00%	16/09/2024						0.00%	21/09/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Manual Valves - Check, Gate and Globe		2881.0	0.29%		14/11/2023	29/11/23			100.00%	27/11/2023	05/12/23		100.00%	03/01/2024	16/04/24				100.00%	16/09/2024		30/10/24				0.00%	21/09/2024		30/10/24				0.00%	0.29%	35.00%	100.00%	0.10%
Manual Valves - Check, Gate and Globe		2881.0	0.29%	3	14/11/2023	29/11/23		1323001667	100.00%	27/11/2023	05/12/23		100.00%	03/01/2024	16/04/24		1724000799	F.R.I SRL	100.00%	16/09/2024		30/10/24	pcs	19.00		0.00%	21/09/2024		30/10/24	pcs	19.00		0.00%	0.29%	35.00%	100.00%	0.10%
Manual Valves - Check, Gate and Globe - balance		0.0	0.00%		14/11/2023				0.00%	27/11/2023			0.00%	03/01/2024					0.00%	16/09/2024						0.00%	21/09/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Manual Valves - DBB & SBB		16111.0	1.61%		14/11/2023	29/11/23			100.00%	27/11/2023	04/12/23		100.00%	03/01/2024	16/04/24				100.00%	16/09/2024	11/10/24					75.76%	21/09/2024	11/10/24					75.76%	1.61%	84.24%	100.00%	1.36%
Manual Valves - DBB & SBB - monoflange		8055.5	0.81%	3	14/11/2023	29/11/23		1323001666	100.00%	27/11/2023	04/12/23		100.00%	03/01/2024	16/04/24		1724000798	INDRA SRL	100.00%	16/09/2024	11/10/24		pcs	24.00	24.00	100.00%	21/09/2024	11/10/24		pcs	24.00	24.00	100.00%	0.81%	100.00%	100.00%	0.81%
Manual Valves - DBB & SBB - in line		8055.5	0.81%		14/11/2023	29/11/23		1323001665	100.00%	27/11/2023	04/12/23		100.00%	03/01/2024	16/04/24		1724000798	INDRA SRL	100.00%	16/09/2024	11/10/24		pcs	66.00	34.00	51.52%	21/09/2024	11/10/24		pcs	66.00	34.00	51.52%	0.81%	68.48%	100.00%	0.55%
Manual Valves - DBB & SBB - balance		0.0	0.00%		14/11/2023	25/05/24		1324000894	100.00%	27/11/2023	05/06/24		100.00%	03/01/2024	05/06/24		1724000798	INDRA SRL	100.00%	16/09/2024		30/10/24	pcs	3.00		0.00%	21/09/2024		30/10/24	pcs	3.00		0.00%	0.00%	35.00%	100.00%	0.00%
~~Flame Arresters & Bird Screen~~		182.0	0.02%		17/01/2024	17/01/24			100.00%	30/01/2024	30/01/24		100.00%	01/03/2024	01/03/24				100.00%	22/08/2024	22/08/24					100.00%	27/08/2024	22/08/24					100.00%	0.02%	100.00%	100.00%	0.02%
~~Flame Arresters & Bird Screen~~		182.0	0.02%	3	17/01/2024	17/01/24		N/A	100.00%	30/01/2024	30/01/24		100.00%	01/03/2024	01/03/24		N/A	N/A	100.00%	22/08/2024	22/08/24		n/a	1.00	1.00	100.00%	27/08/2024	22/08/24		n/a	1.00	1.00	100.00%	0.02%	100.00%	100.00%	0.02%
~~Flame Arresters & Bird Screen - balance~~		0.0	0.00%		17/01/2024				0.00%	30/01/2024			0.00%	01/03/2024					0.00%	22/08/2024						0.00%	27/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
~~Y Strainers~~		52.0	0.01%		08/01/2024	08/01/24			100.00%	19/01/2024	19/01/24		100.00%	20/02/2024	20/02/24				100.00%	29/07/2024	29/07/24					100.00%	03/08/2024	03/08/24					100.00%	0.01%	100.00%	100.00%	0.01%
~~Y Strainers~~		52.0	0.01%	3	08/01/2024	08/01/24		N/A	100.00%	19/01/2024	19/01/24		100.00%	20/02/2024	20/02/24		N/A	N/A	100.00%	29/07/2024	29/07/24		n/a	1.00	1.00	100.00%	03/08/2024	03/08/24		n/a	1.00	1.00	100.00%	0.01%	100.00%	100.00%	0.01%
~~Y Strainers - balance~~		0.0	0.00%		08/01/2024				0.00%	19/01/2024			0.00%	20/02/2024					0.00%	29/07/2024						0.00%	03/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
~~Expansion Joints~~		67.0	0.01%		20/12/2023	26/04/24			100.00%	05/01/2024	26/04/24		100.00%	09/02/2024	26/04/24				100.00%	18/07/2024	18/07/24					100.00%	23/07/2024	23/07/24					100.00%	0.01%	100.00%	100.00%	0.01%
~~Expansion Joints~~		67.0	0.01%	3	20/12/2023	26/04/24		N/A	100.00%	05/01/2024	26/04/24		100.00%	09/02/2024	26/04/24		N/A	N/A	100.00%	18/07/2024	18/07/24		n/a	1.00	1.00	100.00%	23/07/2024	23/07/24		n/a	1.00	1.00	100.00%	0.01%	100.00%	100.00%	0.01%
~~Expansion Joints - balance~~		0.0	0.00%		20/12/2023				0.00%	05/01/2024			0.00%	09/02/2024					0.00%	18/07/2024						0.00%	23/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Piping supports (incl. Spring Supports, if any)		1252.0	0.13%		29/02/2024	23/05/24			100.00%	13/03/2024	28/05/24		100.00%	27/03/2024	28/05/24				100.00%	04/08/2024	10/09/24					95.86%	09/08/2024	10/09/24					95.86%	0.13%	97.31%	100.00%	0.12%
Piping supports (incl. Spring Supports, if any)		1252.0	0.13%	4	29/02/2024	23/05/24		1324000871	100.00%	13/03/2024	28/05/24		100.00%	27/03/2024	28/05/24		1724001066	OFFICINA M.C.I. SRL	100.00%	04/08/2024	10/09/24		kg	13295.00	12743.96	95.86%	09/08/2024	10/09/24		kg	13295.00	12743.96	95.86%	0.13%	97.31%	100.00%	0.12%
Piping supports (incl. Spring Supports, if any) - balance		0.0	0.00%		29/02/2024				0.00%	13/03/2024			0.00%	27/03/2024					0.00%	04/08/2024						0.00%	09/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
		138791.0	**13.88%**																																**13.88%**	**91.90%**	**12.11%**	**12.75%**
Cable Trays and Ladder		10000.0	1.00%		15/02/2024	15/04/24			100.00%	28/02/2024	26/04/24		100.00%	29/03/2024	05/06/24				100.00%	27/07/2024	19/07/24					100.00%	01/08/2024	19/07/24					100.00%	1.00%	100.00%	100.00%	1.00%
Cable Trays and Ladder		10000.0	1.00%	4	15/02/2024	15/04/24		1324000657	100.00%	28/02/2024	26/04/24		100.00%	29/03/2024	05/06/24		1724001133	FEMI-CZ SPA	100.00%	27/07/2024	19/07/24		m	4465.00	4465.00	100.00%	01/08/2024	19/07/24		m	4465.00	4465.00	100.00%	1.00%	100.00%	100.00%	1.00%
Cable Trays and Ladder - balance		0.0	0.00%		15/02/2024				0.00%	28/02/2024			0.00%	29/03/2024					0.00%	27/07/2024						0.00%	01/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Instrument & Telecom Cable Trays		6505.0	0.65%		05/02/2024	15/04/24			100.00%	16/02/2024	24/04/24		100.00%	19/03/2024	05/06/24				100.00%	17/07/2024	19/07/24					100.00%	22/07/2024	19/07/24					100.00%	0.65%	100.00%	100.00%	0.65%
Instrument & Telecom Cable Trays		6505.0	0.65%	4	05/02/2024	15/04/24		1324000657	100.00%	16/02/2024	24/04/24		100.00%	19/03/2024	05/06/24		1724001133	FEMI-CZ SPA	100.00%	17/07/2024	19/07/24		m	4465.00	4465.00	100.00%	22/07/2024	19/07/24		m	4465.00	4465.00	100.00%	0.65%	100.00%	100.00%	0.65%
Instrument & Telecom Cable Trays - balance		0.0	0.00%		05/02/2024				0.00%	16/02/2024			0.00%	19/03/2024					0.00%	17/07/2024						0.00%	22/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Electrical HV Cables		6038.0	0.60%		31/01/2024	07/06/24			100.00%	13/02/2024	24/06/24		100.00%	19/03/2024	04/10/24				100.00%	30/08/2024						0.00%	04/09/2024						0.00%	0.60%	35.00%	100.00%	0.21%
Electrical HV Cables		6038.0	0.60%	3	31/01/2024	07/06/24		1324000981	100.00%	13/02/2024	24/06/24		100.00%	19/03/2024	04/10/24		1724002000	HVS SOLUTIONS BV - Reynard	100.00%	30/08/2024	04/10/24	13/12/24				0.00%	04/09/2024		13/12/24				0.00%	0.60%	35.00%	100.00%	0.21%
Electrical HV Cables - balance		0.0	0.00%		31/01/2024				0.00%	13/02/2024			0.00%	19/03/2024					0.00%	30/08/2024						0.00%	04/09/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Electrical MV Cables		5000.0	0.50%		31/01/2024	20/03/24			100.00%	13/02/2024	28/03/24		100.00%	19/03/2024	06/06/24				100.00%	30/08/2024	29/07/24					100.00%	04/09/2024	29/07/24					100.00%	0.50%	100.00%	100.00%	0.50%
Electrical MV Cables		5000.0	0.50%	3	31/01/2024	20/03/24		1324000497	100.00%	13/02/2024	28/03/24		100.00%	19/03/2024	06/06/24		1724001141	FLEI S.R.L.	100.00%	30/08/2024	29/07/24		m	1253.00	1253.00	100.00%	04/09/2024	29/07/24		m	1253.00	1253.00	100.00%	0.50%	100.00%	100.00%	0.50%
Electrical MV Cables - balance		0.0	0.00%		31/01/2024				0.00%	13/02/2024			0.00%	19/03/2024					0.00%	30/08/2024						0.00%	04/09/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Electrical LV Cables		15000.0	1.50%		06/02/2024	20/03/24			100.00%	19/02/2024	28/03/24		100.00%	21/03/2024	06/06/24				100.00%	01/09/2024	29/07/24					100.00%	06/09/2024	29/07/24					100.00%	1.50%	100.00%	100.00%	1.50%
Electrical LV Cables		15000.0	1.50%	3	06/02/2024	20/03/24		1324000497	100.00%	19/02/2024	28/03/24		100.00%	21/03/2024	06/06/24		1724001141	FLEI S.R.L.	100.00%	01/09/2024	29/07/24		m	17404.00	17404.00	100.00%	06/09/2024	29/07/24		m	17404.00	17404.00	100.00%	1.50%	100.00%	100.00%	1.50%
Electrical LV Cables - balance		0.0	0.00%		06/02/2024				0.00%	19/02/2024			0.00%	21/03/2024					0.00%	01/09/2024						0.00%	06/09/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Instrumental cables		4658.0	0.47%		21/02/2024	26/03/24			100.00%	05/03/2024	12/04/24		100.00%	08/04/2024	10/06/24				100.00%	19/09/2024	30/07/24					100.00%	24/09/2024	30/07/24					100.00%	0.47%	100.00%	100.00%	0.47%
Instrumental cables		4658.0	0.47%	3	21/02/2024	26/03/24		1324000530	100.00%	05/03/2024	12/04/24		100.00%	08/04/2024	10/06/24		1724001170	FLEI S.R.L.	100.00%	19/09/2024	30/07/24		m	19250.00	19250.00	100.00%	24/09/2024	30/07/24		m	19250.00	19250.00	100.00%	0.47%	100.00%	100.00%	0.47%
Instrumental cables - balance		0.0	0.00%		21/02/2024				0.00%	05/03/2024			0.00%	08/04/2024					0.00%	19/09/2024						0.00%	24/09/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Telecom cables		2049.0	0.20%		09/02/2024	26/03/24			100.00%	22/02/2024	12/04/24		100.00%	25/03/2024	10/06/24				100.00%	30/09/2024	30/07/24					100.00%	05/10/2024	30/07/24					100.00%	0.20%	100.00%	100.00%	0.20%
Telecom cables		2049.0	0.20%	3	09/02/2024	26/03/24		1324000530	100.00%	22/02/2024	12/04/24		100.00%	25/03/2024	10/06/24		1724001170	FLEI S.R.L.	100.00%	30/09/2024	30/07/24		m	2400.00	2400.00	100.00%	05/10/2024	30/07/24		m	2400.00	2400.00	100.00%	0.20%	100.00%	100.00%	0.20%
Telecom cables - balance		0.0	0.00%		09/02/2024				0.00%	22/02/2024			0.00%	25/03/2024					0.00%	30/09/2024						0.00%	05/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Earthing Cables		2408.0	0.24%		28/12/2023	20/03/24			100.00%	11/01/2024	28/03/24		100.00%	15/02/2024	06/06/24				100.00%	22/08/2024	29/07/24					100.00%	27/08/2024	29/07/24					100.00%	0.24%	100.00%	100.00%	0.24%
Earthing Cables		2408.0	0.24%	3	28/12/2023	20/03/24		1324000497	100.00%	11/01/2024	28/03/24		100.00%	15/02/2024	06/06/24		1724001141	FLEI S.R.L.	100.00%	22/08/2024	29/07/24		m	5407.00	5407.00	100.00%	27/08/2024	29/07/24		m	5407.00	5407.00	100.00%	0.24%	100.00%	100.00%	0.24%
Earthing Cables - balance		0.0	0.00%		28/12/2023				0.00%	11/01/2024			0.00%	15/02/2024					0.00%	22/08/2024						0.00%	27/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Earthing accessories		1848.0	0.18%		11/01/2024	19/07/24			100.00%	24/01/2024	19/08/24		100.00%	07/02/2024	18/09/24				100.00%	13/06/2024	10/10/24					100.00%	18/06/2024	10/10/24					100.00%	0.18%	100.00%	100.00%	0.18%
Earthing accessories		1848.0	0.18%	3	11/01/2024	19/07/24		1324001281	100.00%	24/01/2024	19/08/24		100.00%	07/02/2024	18/09/24		1724001806	RONCARATI SRL	100.00%	13/06/2024	10/10/24		pcs	95.00	95.00	100.00%	18/06/2024	10/10/24		pcs	95.00	95.00	100.00%	0.18%	100.00%	100.00%	0.18%
Earthing accessories - balance		0.0	0.00%		11/01/2024				0.00%	24/01/2024			0.00%	07/02/2024					0.00%	13/06/2024						0.00%	18/06/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Heat Tracing		7272.0	0.73%		23/01/2024	26/06/24			100.00%	05/02/2024	12/07/24		100.00%	07/03/2024	08/08/24				100.00%	04/08/2024		31/10/24				0.00%	09/08/2024		31/10/24				0.00%	0.73%	35.00%	100.00%	0.25%
Heat Tracing		7272.0	0.73%	3	23/01/2024	26/06/24		1324001115	100.00%	05/02/2024	12/07/24		100.00%	07/03/2024	08/08/24		1724001647	NVENT ITALY SRL	100.00%	04/08/2024		31/10/24	m	144.00	0.00	0.00%	09/08/2024		31/10/24	m	144.00	0.00	0.00%	0.73%	35.00%	100.00%	0.25%
Heat Tracing - balance		0.0	0.00%		23/01/2024				0.00%	05/02/2024			0.00%	07/03/2024					0.00%	04/08/2024						0.00%	09/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Cable Glands		4000.0	0.40%		15/02/2024	17/06/24			100.00%	28/02/2024	21/06/24		100.00%	29/03/2024	19/07/24				100.00%	27/07/2024	04/09/24					100.00%	01/08/2024	04/09/24					100.00%	0.40%	100.00%	100.00%	0.40%
Cable Glands		4000.0	0.40%	4	15/02/2024	17/06/24		1324001110	100.00%	28/02/2024	21/06/24		100.00%	29/03/2024	19/07/24		1724001490	RAND ELECTRIC SRL	100.00%	27/07/2024	04/09/24		pcs	1262.00	1262.00	100.00%	01/08/2024	04/09/24		pcs	1262.00	1262.00	100.00%	0.40%	100.00%	100.00%	0.40%
Cable Glands - balance		0.0	0.00%		15/02/2024				0.00%	28/02/2024			0.00%	29/03/2024					0.00%	27/07/2024						0.00%	01/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Instrument Cable Glands & Accessories		1669.0	0.17%		15/02/2024	15/04/24			100.00%	28/02/2024	17/04/24		100.00%	29/03/2024	19/07/24				100.00%	04/10/2024	04/09/24					100.00%	09/10/2024	04/09/24					100.00%	0.17%	100.00%	100.00%	0.17%
Instrument Cable Glands & Accessories		1669.0	0.17%	4	15/02/2024	15/04/24		1324001110	100.00%	28/02/2024	17/04/24		100.00%	29/03/2024	19/07/24		1724001490	RAND ELECTRIC SRL	100.00%	04/10/2024	04/09/24		pcs	1262.00	1262.00	100.00%	09/10/2024	04/09/24		pcs	1262.00	1262.00	100.00%	0.17%	100.00%	100.00%	0.17%
Instrument Cable Glands & Accessories - balance		0.0	0.00%		15/02/2024				0.00%	28/02/2024			0.00%	29/03/2024					0.00%	04/10/2024						0.00%	09/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Connections & Terminations		5003.0	0.50%		23/02/2024	16/05/24			100.00%	07/03/2024	12/06/24		100.00%	09/04/2024	05/08/24				100.00%	21/08/2024	09/09/24					100.00%	26/08/2024	09/09/24					100.00%	0.50%	100.00%	100.00%	0.50%
Connections & Terminations		5003.0	0.50%	4	23/02/2024	16/05/24		1324000799	100.00%	07/03/2024	12/06/24		100.00%	09/04/2024	05/08/24		1724001612	I.C.S. IMPIANTI SRL	100.00%	21/08/2024	09/09/24		n/a	1.00	1.00	100.00%	26/08/2024	09/09/24		n/a	1.00	1.00	100.00%	0.50%	100.00%	100.00%	0.50%
Connections & Terminations - balance		0.0	0.00%		23/02/2024				0.00%	07/03/2024			0.00%	09/04/2024					0.00%	21/08/2024						0.00%	26/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Junction Boxes		1303.0	0.13%		28/12/2023	17/06/24			100.00%	11/01/2024	21/06/24		100.00%	12/02/2024	19/07/24				100.00%	11/06/2024	02/10/24					100.00%	16/06/2024	02/10/24	03/10/24				100.00%	0.13%	100.00%	100.00%	0.13%
Junction Boxes		1303.0	0.13%	3	28/12/2023	17/06/24		1324001045	100.00%	11/01/2024	21/06/24		100.00%	12/02/2024	19/07/24		1724001481	TECHNOR ITALSMEA SPA	100.00%	11/06/2024	02/10/24		pcs	98.00	98.00	100.00%	16/06/2024	02/10/24		pcs	98.00	98.00	100.00%	0.13%	100.00%	100.00%	0.13%
Junction Boxes - balance		0.0	0.00%		28/12/2023				0.00%	11/01/2024			0.00%	12/02/2024					0.00%	11/06/2024						0.00%	16/06/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Instrument Junction Boxes		1000.0	0.10%		27/11/2023	15/04/24			100.00%	11/12/2023	17/04/24		100.00%	15/01/2024	26/06/24				100.00%	08/07/2024	30/08/24					100.00%	13/07/2024	30/08/24					100.00%	0.10%	100.00%	100.00%	0.10%
Instrument Junction Boxes		1000.0	0.10%	3	27/11/2023	15/04/24		1324000659	100.00%	11/12/2023	17/04/24		100.00%	15/01/2024	26/06/24		1724001299	COR.TEM SPA	100.00%	08/07/2024	30/08/24		pcs	54.00	54.00	100.00%	13/07/2024	30/08/24		pcs	54.00	54.00	100.00%	0.10%	100.00%	100.00%	0.10%
Instrument Junction Boxes - balance		0.0	0.00%		27/11/2023				0.00%	11/12/2023			0.00%	15/01/2024					0.00%	08/07/2024						0.00%	13/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
MCT		1000.0	0.10%		23/02/2024	15/05/24			100.00%	07/03/2024	23/05/24		100.00%	09/04/2024	27/05/24				100.00%	08/07/2024	05/07/24					100.00%	13/07/2024	05/07/24					100.00%	0.10%	100.00%	100.00%	0.10%
MCT		1000.0	0.10%	4	23/02/2024	15/05/24		1324000824	100.00%	07/03/2024	23/05/24		100.00%	09/04/2024	27/05/24		1724001059	ROXTEC ITALIA SRL	100.00%	08/07/2024	05/07/24		pcs	390.00	390.00	100.00%	13/07/2024	05/07/24		pcs	390.00	390.00	100.00%	0.10%	100.00%	100.00%	0.10%
MCT - balance		0.0	0.00%		23/02/2024				0.00%	07/03/2024			0.00%	09/04/2024					0.00%	08/07/2024						0.00%	13/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Instrument & Telecom MCT		550.0	0.05%		09/02/2024	15/05/24			100.00%	22/02/2024	23/05/24		100.00%	25/03/2024	27/05/24				100.00%	23/06/2024	05/07/24					100.00%	28/06/2024	05/07/24					100.00%	0.05%	100.00%	100.00%	0.05%
Instrument & Telecom MCT		550.0	0.05%	4	09/02/2024	15/05/24		1324000824	100.00%	22/02/2024	23/05/24		100.00%	25/03/2024	27/05/24		1724001059	ROXTEC ITALIA SRL	100.00%	23/06/2024	05/07/24		pcs	390.00	390.00	100.00%	28/06/2024	05/07/24		pcs	390.00	390.00	100.00%	0.05%	100.00%	100.00%	0.05%
Instrument & Telecom MCT - balance		0.0	0.00%		09/02/2024				0.00%	22/02/2024			0.00%	25/03/2024					0.00%	23/06/2024						0.00%	28/06/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Floor penetration for GIS & MV cables		401.0	0.04%		10/11/2023	20/11/23			100.00%	23/11/2023	27/11/23		100.00%	03/01/2024	30/11/23				100.00%	05/04/2024	11/12/23					100.00%	10/04/2024	11/12/23					100.00%	0.04%	100.00%	100.00%	0.04%
Floor penetration for GIS & MV cables		401.0	0.04%	4	10/11/2023	20/11/23		1323001610	100.00%	23/11/2023	27/11/23		100.00%	03/01/2024	30/11/23		1723002024	FRANCHINI LAMIERE SPA	100.00%	05/04/2024	11/12/23		m2	1392.00	1392.00	100.00%	10/04/2024	11/12/23		m2	1392.00	1392.00	100.00%	0.04%	100.00%	100.00%	0.04%
Floor penetration for GIS & MV cables - balance		0.0	0.00%		10/11/2023				0.00%	23/11/2023			0.00%	03/01/2024					0.00%	05/04/2024						0.00%	10/04/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Lighting Fixtures		12846.0	1.28%		28/12/2023	02/05/24			100.00%	11/01/2024	10/05/24		100.00%	12/02/2024	25/06/24				100.00%	26/07/2024	09/09/24					100.00%	31/07/2024	09/09/24					100.00%	1.28%	100.00%	100.00%	1.28%
Lighting Fixtures		12846.0	1.28%	4	28/12/2023	02/05/24		1324000744	100.00%	11/01/2024	10/05/24		100.00%	12/02/2024	25/06/24		1724001290	COR.TEM SPA	100.00%	26/07/2024	09/09/24		pcs	135.00	135.00	100.00%	31/07/2024	09/09/24		pcs	135.00	135.00	100.00%	1.28%	100.00%	100.00%	1.28%
Lighting Fixtures - balance		0.0	0.00%		28/12/2023				0.00%	11/01/2024			0.00%	12/02/2024					0.00%	26/07/2024						0.00%	31/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Small Power Sockets		202.0	0.02%		02/01/2024	17/06/24			100.00%	15/01/2024	21/06/24		100.00%	19/02/2024	19/07/24				100.00%	02/08/2024	02/10/24					100.00%	07/08/2024	02/10/24	03/10/24				100.00%	0.02%	100.00%	100.00%	0.02%
Small Power Sockets		202.0	0.02%	3	02/01/2024	17/06/24		1324001045	100.00%	15/01/2024	21/06/24		100.00%	19/02/2024	19/07/24		1724001481	TECHNOR ITALSMEA SPA	100.00%	02/08/2024	02/10/24		pcs	10.00	10.00	100.00%	07/08/2024	02/10/24		pcs	10.00	10.00	100.00%	0.02%	100.00%	100.00%	0.02%
Small Power Sockets - balance		0.0	0.00%		02/01/2024				0.00%	15/01/2024			0.00%	19/02/2024					0.00%	02/08/2024						0.00%	07/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Pressure, Temperature and Diff. Pressure Level Transmitters		3209.0	0.32%		04/01/2024	17/01/24			100.00%	17/01/2024	01/02/24		100.00%	16/02/2024	15/05/24				100.00%	27/09/2024	09/08/24					100.00%	02/10/2024	09/08/24					100.00%	0.32%	100.00%	100.00%	0.32%
Pressure, Temperature and Diff. Pressure Level Transmitters		3209.0	0.32%	3	04/01/2024	17/01/24		1324000062	100.00%	17/01/2024	01/02/24		100.00%	16/02/2024	15/05/24		1724000979	TERRANOVA SRL	100.00%	27/09/2024	09/08/24		pcs	30.00	30.00	100.00%	02/10/2024	09/08/24		pcs	30.00	30.00	100.00%	0.32%	100.00%	100.00%	0.32%
Pressure, Temperature and Diff. Pressure Level Transmitters - balance		0.0	0.00%		04/01/2024				0.00%	17/01/2024			0.00%	16/02/2024					0.00%	27/09/2024						0.00%	02/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Radar Level Transmitters		3209.0	0.32%		04/01/2024	17/01/24			100.00%	17/01/2024	01/02/24		100.00%	16/02/2024	15/05/24				100.00%	27/09/2024	09/08/24					100.00%	02/10/2024	09/08/24					100.00%	0.32%	100.00%	100.00%	0.32%
Radar Level Transmitters		3209.0	0.32%	3	04/01/2024	17/01/24		1324000062	100.00%	17/01/2024	01/02/24		100.00%	16/02/2024	15/05/24		1724000979	TERRANOVA SRL	100.00%	27/09/2024	09/08/24		pcs	1.00	1.00	100.00%	02/10/2024	09/08/24		pcs	1.00	1.00	100.00%	0.32%	100.00%	100.00%	0.32%
Radar Level Transmitters - balance		0.0	0.00%		04/01/2024				0.00%	17/01/2024			0.00%	16/02/2024					0.00%	27/09/2024						0.00%	02/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Variable Area Flow Transmitters and Flow gauges		3208.0	0.32%		04/01/2024	26/02/24			100.00%	17/01/2024	01/03/24		100.00%	16/02/2024	15/04/24				100.00%	27/09/2024	24/10/24					100.00%	02/10/2024	24/10/24					100.00%	0.32%	100.00%	100.00%	0.32%
Variable Area Flow Transmitters and Flow gauges		3208.0	0.32%	3	04/01/2024	26/02/24		1324000312	100.00%	17/01/2024	01/03/24		100.00%	16/02/2024	15/04/24		1724000791	BROOKS INSTRUMENT GMBH	100.00%	27/09/2024	24/10/24		pcs	6.00	6.00	100.00%	02/10/2024	24/10/24		pcs	6.00	6.00	100.00%	0.32%	100.00%	100.00%	0.32%
Variable Area Flow Transmitters and Flow gauges - balance		0.0	0.00%		04/01/2024				0.00%	17/01/2024			0.00%	16/02/2024					0.00%	27/09/2024						0.00%	02/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Ultrasonic Flow Transmitters		3208.0	0.32%		04/01/2024	20/03/24			100.00%	17/01/2024	29/03/24		100.00%	16/02/2024	28/06/24				100.00%	27/09/2024		27/12/24				0.00%	02/10/2024		27/12/24				0.00%	0.32%	35.00%	100.00%	0.11%
Ultrasonic Flow Transmitters		3208.0	0.32%	3	04/01/2024	20/03/24		1324000491	100.00%	17/01/2024	29/03/24		100.00%	16/02/2024	28/06/24		1724001317	BAKER HUGHES EMEA UNLIMITED COMPANY	100.00%	27/09/2024		27/12/24	pcs	16.00	0.00	0.00%	02/10/2024		27/12/24	pcs	16.00	0.00	0.00%	0.32%	35.00%	100.00%	0.11%
Ultrasonic Flow Transmitters - balance		0.0	0.00%		04/01/2024				0.00%	17/01/2024			0.00%	16/02/2024					0.00%	27/09/2024						0.00%	02/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Flow Gauges		31.0	0.00%		04/01/2024	26/02/24			100.00%	17/01/2024	01/03/24		100.00%	16/02/2024	15/04/24				100.00%	27/09/2024	24/10/24					100.00%	02/10/2024	24/10/24					100.00%	0.00%	100.00%	100.00%	0.00%
Flow Gauges		31.0	0.00%	3	04/01/2024	26/02/24		1324000312	100.00%	17/01/2024	01/03/24		100.00%	16/02/2024	15/04/24		1724000791	BROOKS INSTRUMENT GMBH	100.00%	27/09/2024	24/10/24		pcs	1.00	1.00	100.00%	02/10/2024	24/10/24		pcs	1.00	1.00	100.00%	0.00%	100.00%	100.00%	0.00%
Flow Gauges - balance		0.0	0.00%		04/01/2024				0.00%	17/01/2024			0.00%	16/02/2024					0.00%	27/09/2024						0.00%	02/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
F&G Detectors		27255.0	2.73%		15/12/2023	05/02/24			100.00%	02/01/2024	16/02/24		100.00%	02/02/2024	18/04/24				100.00%	22/11/2024	27/09/24					100.00%	27/11/2024	27/09/24					100.00%	2.73%	100.00%	35.00%	2.73%
F&G Detectors		27255.0	2.73%	3	15/12/2023	05/02/24		1324000180	100.00%	02/01/2024	16/02/24		100.00%	02/02/2024	18/04/24		1724000821	FORES ENGINEERING SRL	100.00%	22/11/2024	27/09/24		pcs	188.00	188.00	100.00%	27/11/2024	27/09/24		pcs	188.00	188.00	100.00%	2.73%	100.00%	35.00%	2.73%
F&G Detectors - balance		0.0	0.00%		15/12/2023				0.00%	02/01/2024			0.00%	02/02/2024					0.00%	22/11/2024						0.00%	27/11/2024						0.00%	0.00%	0.00%	35.00%	0.00%
~~Dew Point Analyzer~~		2504.0	0.25%		04/01/2024	04/01/24			100.00%	17/01/2024	17/01/24		100.00%	16/02/2024	16/02/24				100.00%	25/07/2024	25/07/24					100.00%	30/07/2024	30/07/24					100.00%	0.25%	100.00%	100.00%	0.25%
~~Dew Point Analyzer~~		2504.0	0.25%	3	04/01/2024	04/01/24		N/A	100.00%	17/01/2024	17/01/24		100.00%	16/02/2024	16/02/24		N/A		100.00%	25/07/2024	25/07/24		n/a	1.00	1.00	100.00%	30/07/2024	30/07/24		n/a	1.00	1.00	100.00%	0.25%	100.00%	100.00%	0.25%
Dew Point Analyzer - balance		0.0	0.00%		04/01/2024				0.00%	17/01/2024			0.00%	16/02/2024					0.00%	25/07/2024						0.00%	30/07/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Orifice		783.0	0.08%		20/12/2023	19/07/24			100.00%	05/01/2024	05/08/24		100.00%	07/02/2024	27/08/24				100.00%	18/09/2024		13/12/24				0.00%	23/09/2024		13/12/24				0.00%	0.08%	35.00%	100.00%	0.03%
Orifice		783.0	0.08%	4	20/12/2023	19/07/24		1324001277	100.00%	05/01/2024	05/08/24		100.00%	07/02/2024	27/08/24		1724001690	TERRANOVA SRL	100.00%	18/09/2024		13/12/24	pcs	11.00	0.00	0.00%	23/09/2024		13/12/24	pcs	11.00	0.00	0.00%	0.08%	35.00%	100.00%	0.03%
Orifice - balance		0.0	0.00%		20/12/2023				0.00%	05/01/2024			0.00%	07/02/2024					0.00%	18/09/2024						0.00%	23/09/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Tubing		3017.0	0.30%		09/02/2024	15/04/24			100.00%	22/02/2024	29/04/24		100.00%	25/03/2024	01/07/24				100.00%	15/09/2024	19/04/24					100.00%	20/09/2024	19/04/24					100.00%	0.30%	100.00%	100.00%	0.30%
Tubing		1508.5	0.15%	4	09/02/2024	15/04/24		1324000658	100.00%	22/02/2024	29/04/24		100.00%	25/03/2024	01/07/24		1724001332	AF SYSTEM SRL	100.00%	15/09/2024	17/09/24		m	276.00	276.00	100.00%	20/09/2024	17/09/24		m	276.00	276.00	100.00%	0.15%	100.00%	100.00%	0.15%
Tubing - balance		1508.5	0.15%		09/02/2024	19/04/24			100.00%	22/02/2024	19/04/24		100.00%	25/03/2024	19/04/24				100.00%	15/09/2024	19/04/24		m	240.00	240.00	100.00%	20/09/2024	19/04/24		m	240.00	240.00	100.00%	0.15%	100.00%	100.00%	0.15%
E&I supports (incl. Bulk Material)		3615.0	0.36%		08/01/2024	30/01/24			100.00%	19/01/2024	07/03/24		100.00%	23/02/2024	07/03/24				100.00%	22/06/2024	17/05/24					100.00%	27/06/2024	17/05/24					100.00%	0.36%	100.00%	100.00%	0.36%
E&I supports (incl. Bulk Material)		3615.0	0.36%	4	08/01/2024	30/01/24		1324000141	100.00%	19/01/2024	07/03/24		100.00%	23/02/2024	07/03/24		1724000523	M.M. SRL	100.00%	22/06/2024	17/05/24		m	1608.00	1608.00	100.00%	27/06/2024	17/05/24		m	1608.00	1608.00	100.00%	0.36%	100.00%	100.00%	0.36%
E&I supports (incl. Bulk Material) - balance		0.0	0.00%		08/01/2024	16/04/24		1324000661	100.00%	19/01/2024	19/04/24		100.00%	23/02/2024	29/04/24		1724000873	PROSIDER SRL	100.00%	22/06/2024	06/05/24		m	306.00	306.00	100.00%	27/06/2024	06/05/24		m	306.00	306.00	100.00%	0.00%	100.00%	100.00%	0.00%
		20971.0	**2.10%**																																**2.10%**	**96.35%**	**2.10%**	**2.02%**
Painting for Structures		19519.0	1.95%		18/12/2023	28/11/23			100.00%	03/01/2024	22/12/23		100.00%	17/01/2024	05/02/24				100.00%	16/02/2024	18/03/24					100.00%	21/02/2024	18/03/24					100.00%	1.95%	100.00%	100.00%	1.95%
Painting for Structures		19519.0	1.95%	4	18/12/2023	28/11/23		1323001664	100.00%	03/01/2024	22/12/23		100.00%	17/01/2024	05/02/24		1724000224	IMPRESA DONELLI SRL	100.00%	16/02/2024	18/03/24		m2	15000.00	15000.00	100.00%	21/02/2024	18/03/24		m2	15000.00	15000.00	100.00%	1.95%	100.00%	100.00%	1.95%
Painting for Structures - balance		0.0	0.00%		18/12/2023				0.00%	03/01/2024			0.00%	17/01/2024					0.00%	16/02/2024						0.00%	21/02/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Painting for Piping		273.0	0.03%		15/03/2024	06/05/24			100.00%	28/03/2024	19/06/24		100.00%	12/04/2024	19/06/24				100.00%	12/05/2024	19/06/24					100.00%	17/05/2024	19/06/24					100.00%	0.03%	100.00%	100.00%	0.03%
Painting for Piping		273.0	0.03%	4	15/03/2024	06/05/24		1324000758	100.00%	28/03/2024	19/06/24		100.00%	12/04/2024	19/06/24		1724001245	TREZETA SERVICE SRL	100.00%	12/05/2024	19/06/24		m2	600.00	600.00	100.00%	17/05/2024	19/06/24		m2	600.00	600.00	100.00%	0.03%	100.00%	100.00%	0.03%
Painting for Piping - balance		0.0	0.00%		15/03/2024				0.00%	28/03/2024			0.00%	12/04/2024					0.00%	12/05/2024						0.00%	17/05/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Insulation		1179.0	0.12%		15/03/2024	03/07/24			100.00%	28/03/2024	12/07/24		100.00%	07/05/2024	25/07/24				100.00%	19/08/2024		30/10/24				0.00%	24/08/2024		30/10/24				0.00%	0.12%	35.00%	100.00%	0.04%
Insulation		1179.0	0.12%	4	15/03/2024	03/07/24		1324001142	100.00%	28/03/2024	12/07/24		100.00%	07/05/2024	25/07/24		1724001510	SAMI SRL	100.00%	19/08/2024		30/10/24				0.00%	24/08/2024		30/10/24				0.00%	0.12%	35.00%	100.00%	0.04%
Insulation - balance		0.0	0.00%		15/03/2024				0.00%	28/03/2024			0.00%	07/05/2024					0.00%	19/08/2024						0.00%	24/08/2024						0.00%	0.00%	0.00%	100.00%	0.00%
		5659.0	**0.57%**																																**0.57%**	**33.98%**	**0.57%**	**0.19%**
Safety Signs		165.0	0.02%		04/06/2024		08/11/24		0.00%	17/06/2024		21/11/24	0.00%	22/07/2024			26/12/24		0.00%	09/10/2024						0.00%	14/10/2024						0.00%	0.02%	0.00%	100.00%	0.00%
Safety Signs		165.0	0.02%	4	04/06/2024		08/11/24		0.00%	17/06/2024		21/11/24	0.00%	22/07/2024			26/12/24		0.00%	09/10/2024						0.00%	14/10/2024						0.00%	0.02%	0.00%	100.00%	0.00%
Safety Signs - balance		0.0	0.00%		04/06/2024				0.00%	17/06/2024			0.00%	22/07/2024					0.00%	09/10/2024						0.00%	14/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Safety Equipment		5107.0	0.51%		04/06/2024	11/07/24			100.00%	17/06/2024	18/07/24		100.00%	22/07/2024	09/08/24				100.00%	09/10/2024		28/10/24				0.00%	14/10/2024		28/10/24				0.00%	0.51%	35.00%	100.00%	0.18%
Safety Equipment		5107.0	0.51%	4	04/06/2024	11/07/24		1324001215	100.00%	17/06/2024	18/07/24		100.00%	22/07/2024	09/08/24		1724001660	DRAEGER ITALIA SPA	100.00%	09/10/2024		28/10/24	pcs	59.00		0.00%	14/10/2024		28/10/24	pcs	59.00		0.00%	0.51%	35.00%	100.00%	0.18%
Safety Equipment - balance		0.0	0.00%		04/06/2024				0.00%	17/06/2024			0.00%	22/07/2024					0.00%	09/10/2024						0.00%	14/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
Firefighting Equipment		387.0	0.04%		04/06/2024	11/07/24			100.00%	17/06/2024	18/07/24		100.00%	22/07/2024	09/08/24				100.00%	09/10/2024		28/10/24				0.00%	14/10/2024		28/10/24				0.00%	0.04%	35.00%	100.00%	0.01%
Firefighting Equipment		387.0	0.04%	4	04/06/2024	11/07/24		1324001215	100.00%	17/06/2024	18/07/24		100.00%	22/07/2024	09/08/24		1724001660	DRAEGER ITALIA SPA	100.00%	09/10/2024		28/10/24	pcs	24.00		0.00%	14/10/2024		28/10/24	pcs	24.00		0.00%	0.04%	35.00%	100.00%	0.01%
Firefighting Equipment - balance		0.0	0.00%		04/06/2024				0.00%	17/06/2024			0.00%	22/07/2024					0.00%	09/10/2024						0.00%	14/10/2024						0.00%	0.00%	0.00%	100.00%	0.00%
		29562.0	**2.96%**																																**2.96%**	**36.24%**	**1.07%**	**1.07%**
Nitrogen Generation Package and Nitrogen bottles - Option		28996.0	2.90%		30/10/2023	15/11/23			100.00%	13/11/2023	27/11/23		100.00%	15/12/2023	26/02/24				100.00%	23/11/2024		29/11/24				0.00%	28/11/2024		29/11/24				0.00%	2.90%	35.00%	35.00%	1.01%
Nitrogen Generation Package and Nitrogen bottles - Option	U-64000	28996.0	2.90%	3	30/10/2023	15/11/23		1323001577	100.00%	13/11/2023	27/11/23		100.00%	15/12/2023	26/02/24		1724000437	COES SRL	100.00%	23/11/2024		29/11/24	pcs	1.00	0.00	0.00%	28/11/2024		29/11/24	pcs	1.00	0.00	0.00%	2.90%	35.00%	35.00%	1.01%
Nitrogen Generation Package and Nitrogen bottles - Option - balance		0.0	0.00%		30/10/2023				0.00%	13/11/2023			0.00%	15/12/2023					0.00%	23/11/2024						0.00%	28/11/2024						0.00%	0.00%	0.00%	35.00%	0.00%
~~Mechanical Handling – Monorail - Option~~		566.0	0.06%		13/11/2023	13/11/23			100.00%	24/11/2023	24/11/23		100.00%	27/12/2023	27/12/23				100.00%	11/01/2024	11/01/24					100.00%	16/01/2024	16/01/24					100.00%	0.06%	100.00%	100.00%	0.06%
~~Mechanical Handling – Monorail - Option~~		566.0	0.06%	3	13/11/2023	13/11/23		N/A	100.00%	24/11/2023	24/11/23		100.00%	27/12/2023	27/12/23		N/A	N/A	100.00%	11/01/2024	11/01/24		n/a	1.00	1.00	100.00%	16/01/2024	16/01/24		n/a	1.00	1.00	100.00%	0.06%	100.00%	100.00%	0.06%
~~Mechanical Handling – Monorail - Option - balance~~		0.0	0.00%		13/11/2023				0.00%	24/11/2023			0.00%	27/12/2023					0.00%	11/01/2024						0.00%	16/01/2024						0.00%	0.00%	0.00%	100.00%	0.00%